

ASHIK KHAN

Khaira Gumbati to Chikni Phat - Ashik Khan
KHAIRA GUMBATI TO CHIKNI - (MMSY ST)
GHAT - MMSY ST

Schedule XLV-Form No.-134

Executive Engineer

DIVISION

R.W.D (W) Division Khatkar

RWD WORKS SUB-DIVISION

Khatkar

MEASUREMENT BOOK

No-1920.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction & maint-					
enance of Road from Khair					
Gunti to Chikni Ghat under					
MMGSY (ST)					
Agency:- Mohammad Ashiq Khan					
At- Sakarpur, Dandkhora					
Dist- Katihar Bihar					
Agreement No:- 01/SBD/2020-21					
Date of Commencement- 7/4/2020					
Agreement date of Completion- 06/04/2021					
Actual Date of Completion- 22/03/2021					

Record entry					
Measurement NIL					
Abstract of Est.					
1) P/c of existing Benchmark pillar					
B/F/P-28 of T.M.B. City: 1.10 Km					
@ 32778.76/- :					36057.00
2) Clearing and grubbing of Road					
Land					
B/F/P-28 of T.M.B. City: 10.38 Ha					
@ 51168.74/- :					19700.00
3) Excavation for Roadway in Soil					
B/F/P-28 of T.M.B. City: 45.00 MS					
@ 126.33/- :					5685.00
% of					61442.00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/H = 2	6406231.70
27/38) E/W in excavation for parapet					
B/F/P-33 of TMB Qty = 29.80 M ³					
@ 294.93/- = ₹				2	8789.10
28/39) P/L MIS Pipe in trenching work					
B/F/P-32 of TMB Qty = 4.60 M ³					
@ 5219.72/- = ₹				2	24011.10
29/40) PCC M20 in Substructure					
B/F/P-33 of TMB Qty = 35.71 M ³					
@ 6163.15/- = ₹				2	220086.10
30/41) P/L RCC NP-3 Pipe of					
1000 & 1500 mm					

B/F/P-33 of TMB Qty = 7.50 M³
 @ 3408.57/- = ₹ 25564.10

31/42) Painting on Parapet Wall

B/F/P-33 of TMB Qty = 20.64 M²

@ 97.23/- = ₹ 2007.10

Total Work done value : ₹ 668668.10

Add for GST @ 12% = ₹ 80240.32

Add for L.C.S @ 1% = ₹ 6686.72

Gross Amount : ₹ 755595.14

Less for paid up to previous bill = ₹ 391494.80

This bill Amount : ₹ 364100.34

[Signature]
 17/06/21
 A.E.

[Signature]
 17-06-21
 A.E.

[Signature]
 17/06/21