

3rd On A/c Bill

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					
Panchayat Amt/amt pakke Sadak					
Naga Sah Keshar Mata purab					
middle school Hote huya Hatai					
Kashidey Mahadulit Tola Ke					
ghar se purab Brijay mata Tola					
Hote huya JBe Natar purab to					
Chasrai bali Road.					

Agency:- Koyal Kanti, Tharkaha.

Dist:- Madhepura.

Agreement No - 1588D/2020-21.

Date of work start:- 14/05/2020

Date of completion:- 13/02/21

Record Measurement:- 15/4/21.

Item 1. Const'n of Subgrade and

Earthen shoulders with

approved material/Lead 100m

4-100m or per feet span.

5x	30m x 7.25m x 0.30m	326.25 m ³
4x	30m x 7.25m x 0.30m	261.00 m ³
1x	5m x 7.25m x 0.30m	10.88 m ³

Continuation = 598.13 m³

Abstract of Cost

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing & Fixing Benchmarks & R.P. Pillars					
Qty vide gm B.P. (11)					
2ND @ Rs 4076.80/each Rs 2					8154.10
4ND @ Rs 1884.16/each Rs 2					7537.10
(2) Clearing and grubbing road					
Land.					
Qty vide gm B.P. (11)					
0.693 ha @ Rs 49496.70/ha					34301.10
(3) Earth works in excavation for found of structure					
Qty vide gm B.P. (11)					
29.80m ³ @ Rs 260.59/m ³ Rs 2					7766.10
(4) Providing peem (1:2.5:5) levelling course for m th					
Qty vide gm B.P. (11)					
1.60m ³ @ Rs 5731.38/m ³ Rs 2					26364.10
(5) Providing peem (1:2.5:5) in substructure					
Qty vide gm B.P. (11)					
33.74m ³ @ Rs 6514.61/m ³ Rs 2					219806.10
(6) Providing and laying R.C.C. M.P. H.P. for culvert					
Qty vide gm B.P. (11)					
7.5m @ Rs 3641.82/m ³ Rs 2					27314.10
					331242.10

Continuation

Sch. XLV-Form No. 134

B.F.B. 10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/22) Centre work in excavation for found ⁿ					
Qty vol in m ³ BP- (16)					
15.66 m ³ @ Rs 260.59/m ³ Rs 2					4081-W
(12/23) providing Rebar 15 (1:2.5:5) for settling tank in found ⁿ					
Qty vol in m ³ BP- (16)					
2.85 m ³ @ Rs 5731.33/m ³ Rs 2					16334-W
(13/24) Plain / Rce in Substructure					
Qty vol in m ³ BP- (17)					
13.43 m ³ @ Rs 6514.69/m ³ Rs 2					87538
(14/25) providing and laying Rce NP ₃ H.P for Culvert					
Qty vol in m ³ BP- (17)					
7.5 m @ Rs 974.67/m =					7310-W
					Rs = 2728771-W
Add GST @ 12% (+) Rs =					327452-W
Add L.C @ L.C % (+) Rs =					27288-W
					Rs = 3088511-W
Less Provisionment Rs =					1405251-W
					Rs = 1678260-W
Prepared 26/4/2021 J.E					
Checked 26/04/2021					
C.A					

Continuation