

प्रमाणित किया जाता है, कि इन
मापी पुस्त में कुल-10 (एक拾) पृष्ठ
हैं, जो कम्प्यूटराईज ऑफिस किया
जाता है, एवं सहायक डिविजन,
ग्रामीण कार्य विभाग, कार्य आयु
प्रग्रेसल बोर्डसहन के नाम से भिजत
किया जाता है।

— 28/11/2019
Executive Engineer
R. W. D. Works Division
Dhaka
28.11.19

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

1342

No.

Name of officer _____

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road					
from Kadmanwa RFO road to Kuswa					
Kadmanwa (Shadkan Chowk to					
-Gurmaga Khay) ward no-5,6					
under MMS-1 (SK)					
Agency - Raju Kumar					
At - Gohughua P.O. Bankatwa					
P.S. Chorusaham E. Chaurasahi					

Agreement No - 22 SMD/2020-21

Agreement Value - 2408421/-

Date of start - 24/09/2020

Date of Completion - 23/06/2021

Removal Entry

(1) Constⁿ of benchmark - 0.23 km

(2) Constⁿ of Ref. Pillar - 0.23 km

(3) Born and fixing MMS-1
informational signboard - 2.14

(4) Clearing and grubbing
rural land

2 x 2 x 30 x 1.50 = 180.00 ft

2 x 2 x 30 x 1.50 = 180.00 ft

2 x 3 x 30 x 1.50 = 270.00 ft

2 x 1 x 20 x 1.50 = 60.00 ft

Continuation

690.00 ft

= 0.07 hect

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>E/w calculation sheet</u>					
<u>SH</u>	<u>Area</u>		<u>M. Area</u>	<u>length</u>	<u>volume</u>
0	0				
50	0.206		0.103	50	5.150
100	1.252		0.729	50	36.450
150	2.051		1.652	50	82.600
200	1.355		1.703	50	85.150
230	1.412		1.384	30	41.520
300	Total E/w Qty -				250.87M ³
B(1) Cont. V. of embankment					
lead up to 100M					
Qty - 30% of 250.87M ³ = 75.26M ³					
(2) Cont. V. of embankment					
lead up to 100M					
Qty - 70% of 250.87M ³ = 175.61M ³					
151M³ 20M					

Particulars	Details of Local measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
(1) Prov ⁿ Granular sub base					
grading I.					
2	X	30	X	3.75 X 0.100 =	22.50M ³
2	X	30	X	3.75 X 0.100 =	22.50M ³
2	X	30	X	3.75 X 0.100 =	22.50M ³
7	X	20	X	3.75 X 0.100 =	7.50M ³
					75.00M ³
Prepared 25/4/2021 AE					
Prepared 25/4/2021 AE					
<u>Record Entry</u>					
(1) Prov ⁿ WBM Grade-3					
2	X	30	X	3.75 X 0.075 =	16.875M ³
2	X	30	X	3.75 X 0.075 =	16.875M ³
2	X	30	X	3.75 X 0.075 =	16.875M ³
1	X	20	X	3.75 X 0.075 =	5.625M ³
					56.25M ³
Prepared 15/5/2021 AE					
Prepared 15/5/2021 AE					

Abstract of cost

A

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Constn of benchmark					
Q-VIIMP 1 (1) = 0.23 km					
e R 10838.89/kmh					2493=0
(2) Constn of Ref. Piller					
Q-VIIMP 1 (2) = 0.23 km					
e R 114175=23/kmh					2639=0
(3) Clearing and grubbing road land					
Q-VIIMP 1 (3) = 0.07 ha					
e R 51133.76/meth					33792=0
(4) Constn of subgrade embankment road					
Q-VIIMP 2 (1) = 75.26 MP					
e R 202=57/MP R					15242=
(5) Constn of embankment road up to 1000					
Q-VIIMP 2 (2) = 175.61 MP					
e R 167.41/MP R					29399=0
(6/9) from unclassified sub base g.I.					
Q-VIIMP 3 (1) = 75.00 MP					
e R 3091.52/MP R					231864=
(7/10) from unclassified sub base g.I.					
Q-VIIMP 3 (2) = 56.25 MP					
e R 3842.16/MP R					216121=

Continuation

5,01337=0

Scanned with CamScanner