

| Particulars               | Details of actual measurement |    |    |    | Contents of area |
|---------------------------|-------------------------------|----|----|----|------------------|
|                           | No.                           | L. | B. | D. |                  |
|                           | 3rd On the Bill               |    |    |    |                  |
| <u>Name of the works</u>  |                               |    |    |    |                  |
|                           | Repair of Road from           |    |    |    |                  |
|                           | Badheri tola to               |    |    |    |                  |
|                           | Bhadwani petrol pump          |    |    |    |                  |
|                           | via Sikarpur, Baria           |    |    |    |                  |
| <u>Name of contractor</u> |                               |    |    |    |                  |
|                           | M/s. M. Bhardwasi con.        |    |    |    |                  |
|                           | P.O. & P.S. - Thakurda,       |    |    |    |                  |
|                           | Dist. - W. Champaran          |    |    |    |                  |

|                                                   |  |  |  |  |  |
|---------------------------------------------------|--|--|--|--|--|
| Agg. No. - 72/2020-21                             |  |  |  |  |  |
| Agg. Amount - 8,20,80,84.00                       |  |  |  |  |  |
| 1,79,26,893.00 (for this road)                    |  |  |  |  |  |
| (including maintenance)                           |  |  |  |  |  |
| Date of work order - 07.03.2020                   |  |  |  |  |  |
| Date of completion - 06.03.2021                   |  |  |  |  |  |
| Date of actual completion - 18.01.2021            |  |  |  |  |  |
| RECORD ENTRY                                      |  |  |  |  |  |
| 2 x 30 x 30 x 1.00 x 0.30 = 540.00 m <sup>3</sup> |  |  |  |  |  |
| 1/2 Const. of Subgrade 8                          |  |  |  |  |  |
| E/shoulder do all comp. = 250.00 m <sup>3</sup>   |  |  |  |  |  |
| 2 x 30 x 30 x 1.00 x 0.30 = 540.00 m <sup>3</sup> |  |  |  |  |  |

Continuation

| Particulars | Details of actual measurement |    |       |      | Contents of area         |
|-------------|-------------------------------|----|-------|------|--------------------------|
|             | No.                           | L. | B.    | D.   |                          |
| 2x 30x 30x  |                               |    | 1.00x | 0.30 | = 540.00 m <sup>3</sup>  |
| 2x 30x 30x  |                               |    | 1.20x | 0.30 | = 648.00 m <sup>3</sup>  |
| 2x 12x 30x  |                               |    | 1.00x | 0.30 | = 216.00 m <sup>3</sup>  |
|             |                               |    |       |      | = 1404.00 m <sup>3</sup> |

2. Planting of trees and their maintenance do all

Qty. = 360.0 Nos.

18/01/2021

सहायक अभियंता  
ग्रामीण कार्य विभाग  
कल अवर प्रोडर, मकटियागंज

### Material Statement

E/w — 1444.00 m<sup>3</sup> 6452.00

18/01/2021

| Bill of material measurement |                                                        |                          |    | Contents of area |
|------------------------------|--------------------------------------------------------|--------------------------|----|------------------|
| No.                          | L.                                                     | B.                       | D. |                  |
| <u>Abstract of Cont</u>      |                                                        |                          |    |                  |
| 1/1                          | Providing clearing and grubbing road land do-all comp. |                          |    |                  |
|                              | QVTMB P- (28)                                          | = 1.44 Hect.             |    |                  |
|                              | @ Rs. 49496.70/Hect.                                   | = Rs.                    |    | 71275.00         |
| 2/2                          | Cont. of Subgrade & E/ Shoulder do-all comp.           |                          |    |                  |
|                              | QVTMB P- (28)                                          | = 2358.00 m <sup>3</sup> |    |                  |
|                              | QVTMB P- (31)                                          | = 1944.00 m <sup>3</sup> |    |                  |
|                              |                                                        | = 4302.00 m <sup>3</sup> |    |                  |
|                              | @ Rs. 176.70/m <sup>3</sup>                            | = Rs.                    |    | 760379.00        |
| 3/3                          |                                                        |                          |    |                  |

|     |                                         |                  |
|-----|-----------------------------------------|------------------|
| 3/3 | Providing and laying G.S.B.             |                  |
|     | Grading II do-all comp.                 |                  |
|     | QVTMB P- (28) = 436.36 m <sup>3</sup>   |                  |
|     | @ Rs. 2544.02/m <sup>3</sup>            | = Rs. 1110107.00 |
| 4/4 | Providing, laying, spreading            |                  |
|     | Grade-II do-all comp.                   |                  |
|     | QVTMB P- (29) = 313.7275 m <sup>3</sup> |                  |
|     | @ Rs. 4702.70/m <sup>3</sup>            | = Rs. 1475387.00 |
| 5/5 | Providing, laying, spreading            |                  |
|     | Grade-III do-all comp.                  |                  |
|     | QVTMB P- (29) = 494.2875 m <sup>3</sup> |                  |
|     | @ Rs. 4307.05/m <sup>3</sup>            | = Rs. 2128921.00 |
|     | C.O. = Rs. 55,47,243.00                 |                  |

Continuation

| Particulars                                  | Details of actual measurement |    |      |           | Contents of area |
|----------------------------------------------|-------------------------------|----|------|-----------|------------------|
|                                              | No.                           | L. | B.   | D.        |                  |
|                                              |                               |    | B.F. | RS.       | 1,55,10,524.00   |
| 11/17) providing and fixing logs             |                               |    |      |           |                  |
| Maintenance <sup>band</sup> - do - all comp. |                               |    |      |           |                  |
| QVTMB P- (30) = 2 Nos.                       |                               |    |      |           |                  |
| @ RS. 9626.57/No. = RS.                      |                               |    |      |           | 19253.00         |
| 12/11) providing 5th km                      |                               |    |      |           |                  |
| Stone - do - all comp.                       |                               |    |      |           |                  |
| QVTMB P- (30) = 2 Nos.                       |                               |    |      |           |                  |
| @ RS. 4061.03/No. = R.                       |                               |    |      |           | 8122.00          |
| 13/11) providing km stone                    |                               |    |      |           |                  |
| - do - all comp.                             |                               |    |      |           |                  |
| QVTMB P- (30) = 8 Nos.                       |                               |    |      |           |                  |
| @ RS. 2462.81/No. = R.                       |                               |    |      |           | 19702.00         |
| 14/11) providing 200m stone                  |                               |    |      |           |                  |
| - do - all comp.                             |                               |    |      |           |                  |
| QVTMB P- (30) = 27 Nos.                      |                               |    |      |           |                  |
| @ RS. 649.07/No. = R.                        |                               |    |      |           | 17525.00         |
| 15/10) painting lines, Dashes,               |                               |    |      |           |                  |
| Arrows etc - do - all comp.                  |                               |    |      |           |                  |
| QVTMB P- (30) = 72.00 m <sup>2</sup>         |                               |    |      |           |                  |
| @ RS. 75.96/m <sup>2</sup> = R.              |                               |    |      |           | 5469.00          |
|                                              |                               |    |      | C.O. = R. | 1,55,80,595.00   |

Continuation

| Particulars                                                  | Details of actual measurement |    |       |      | Contents of area |
|--------------------------------------------------------------|-------------------------------|----|-------|------|------------------|
|                                                              | No.                           | L. | B.    | D.   |                  |
|                                                              |                               |    | BF =  | R1.  | 15767713         |
| 2/14/ planting of trees and their maintenance - do all comp. |                               |    |       |      |                  |
| QVTMB P- (3A) =                                              |                               |    | 360.0 | Nos. |                  |
| (2) R1. 799.68/Nos.                                          |                               |    |       | R1.  | 287885.0         |
|                                                              |                               |    |       | R1.  | 1605558.0        |
| Old GST 12 %                                                 |                               |    |       | R1.  | 1926672.0        |
| Old LIC 1 %                                                  |                               |    |       | R1.  | 160556.00        |
|                                                              |                               |    |       | R1.  | 1,81,42,826.00   |
| 1.21 % Below rate (-)                                        |                               |    |       | R1.  | 219521.00        |
| Less Pre Payment (-)                                         |                               |    |       | R1.  | 1,79,23,298.00   |


|                    |     |                |
|--------------------|-----|----------------|
| Less Pre Payment = | R1. | 1,72,18,351.00 |
|                    | R1. | 7,04,947.00    |

*Signature*  
18/01/2021  
S.E.

*Signature*  
18/01/2021  
सहायक अभियंता  
ग्रामीण कार्य विभाग  
कार्य श्रम प्रमंडल, नरकटियाली

*Signature*  
R. K. Singh

| Particulars                                                                                       | Details of actual measurement |    |     |     | Contents of area |
|---------------------------------------------------------------------------------------------------|-------------------------------|----|-----|-----|------------------|
|                                                                                                   | No.                           | L. | B.  | D.  |                  |
| 5/10 S.D                                                                                          | —                             | —  | 352 | 47  | 00               |
| 2/10 R-T                                                                                          | —                             | —  | 140 | 99  | 00               |
| 1/10 0657                                                                                         | —                             | —  | 70  | 49  | 00               |
| 1/10 5657                                                                                         | —                             | —  | 70  | 49  | 00               |
| 1/10 L 000                                                                                        | —                             | —  | 70  | 49  | 00               |
| Royalty                                                                                           | —                             | —  | 64  | 52  | 00               |
| Total deduction                                                                                   | —                             | —  | 134 | 645 | 00               |
| By cheque                                                                                         | —                             | —  | 570 | 302 | 00               |
| Total                                                                                             | —                             | —  | 704 | 947 | 00               |
| <p>Assessee for Rs 704,947/- (Rupees seven lakhs four thousand nine hundred forty seven only)</p> |                               |    |     |     |                  |



2/1/57

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग, कार्य प्रणाली  
महाराष्ट्र

2/1/57