

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Temporary restoration work of road from To7 To Salha.				
Authority Name:-	Vide Secretary letter				
	F.370-4(50) विविध (ग्राम) 23-40/				
	2016-2789 दिनांक 21-8-2020				
N/A:-	Departmental.				
Head:-	FDR				
D.O. Measurement:-	23.05.21				
①	Providing & laying brick bats				
	all complete job as per tech				
	Specs --- dir of E/I				

CH	Nos	L	W	D	Qty
0.650	1	41.00	3.88	1.75	275.74 m ³
					= 275.74 m ³
23-05-21 JE A 275.74 DE					
Abstract of cost.					
①	P&L brick bats ---- all				
	comp. job ---- dir of E.I.				
	Qty vide TM B P No 42				
275.74 m ³	@ Rs 1867.76/m ³	Rs 5,15,016.00			
	Add GST @ 12%	Rs 61,802.00			
	Add 4C @ 1%	Rs 5150.00			
Add SF (275.74 X 106.3 X 10%)	Rs 29,311.00				
		Rs = 6,11,279.00			
23-05-21 TE 275.74 DE					

Continuation

23.5.21

EE