

Baidh Bigna via Bichchi

Schedule XLV Form No. 134.

m.m.G. 54 (8C)

DIVISION

M/S Sagar Construction-DIVISION

Measurement Book

959

1st on A/c Bill.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Name of work! - const ⁿ of Road & CD work with maintenance for main Road to Baidh Bigha via Bichhi in Manpur block.					
2. Agency! - M/s Sagar const ⁿ					
3. Agreement No! - 388BD/20-21					
4. Date of Commencement! - 26.8.2020					
5. Date of completion! - 25.8.2021					
6. Agreement Value - Rs. 1,01,59,963/-					
7. Rate Quoted Measurement! - 0.15% Below.					

113.	cleaning and grubbing road land including uprooting ---				
	Complete all jobs.				
	5 x 30m x 7.00	=			1050.0
	5 x 30m x 7.00	=			1050.0
	5 x 30m x 7.00	=			1050.0
	5 x 30m x 7.00	=			1050.0
	5 x 30m x 7.00	=			1050.0
	5 x 30m x 7.00	=			1050.0
	5 x 30m x 7.00	=			1050.0
	4 x 30m x 7.00	=			840.0
	1 x 24m x 7.00	=			168.0
					8358.0

Continuation

= 0.835 hect.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1/3.	cleaning and grubbing road land including uprooting				
	vide TMB Pg - 1				
Qty =	Qty = 8358.05 hect				
	0.835 hect @ 51161.75 / hect				
					= Rs 42720.0
2/6.	const ⁿ of sub-urade and earthen shoulder with approved materials				
	vide TMB Pg - 2				
	Qty = 2486.4 m ³				
	@ 183.51 / m ³				
					= Rs 456279.0
3/7.	const ⁿ of granular sub-base by Providing well graded materials				
	vide TMB Pg - 3				
	Qty = 934.8 m ³				
	@ 1210.24 / m ³				
					= Rs 1131332.0

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/19. Earthwork in excavation of foundation of str. as per drawing - vide TMB Pg- 3, 5, 7					
Qty:		87.36 m ³			
		+16.41 m ³			
		103.77 m ³			
		77.41 m ³			
181.18 m ³ @ 294.73 / m ³					
					= Rs 53399.0
5/20. Providing concrete for Plain/reinforced concrete in open foundation vide TMB Pg- 4, 5, 7					
Qty:		7.95 m ³			
		+1.45 m ³			
		+9.67 m ³			
		19.07 m ³			
@ 3643.870 / m ³					
					= Rs 69489.0
(a) 6/28. Providing & Laying ISI mark cement concrete hume Pipe vide TMB Pg- 4					
Qty:		22.5 Rm			

Continuation

@ 3678.28 / Rm = Rs 82761.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/21. Providing concrete for Plain/reinforced concrete in open foundation vide TMB Pg- 4, 8, 16					
Qty =	56.46	m ³			
+	48.58	m ³			
+	10.00	m ³			
	115.04	m ³			
	@ 3865.04	/m ³			
					= Rs 444635.0
8/22. Plain/reinforced cement concrete in Sub-str. Complete as per drawing - vide TMB Pg- 4, 7, 8					
Qty =	39.12	m ³			
+	3.45	m ³			
+	34.12	m ³			
	76.69	m ³			
	@ 4269.04	/m ³			= Rs 327393.0
9/31. Filling in for trenches as per drawing - vide TMB Pg- 5, 7					
Qty =	22.92	m ³			
	4.10	m ³			
	27.02	m ³			

Continuation

@ 492.48 / m³ = Rs 13307.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/30. Laying first class bedding on well					
compacted sand -					
vide TMB Pg - 6					
Qty = 2.49 m ³					
@ 492.48 / m ³					
					= Rs 1226.0
11/28. Providing and laying					
ISI mark cement					
Concrete hume Pipe					
vide TMB Pg - 6					

Qty = 7.50 Rm

@ 1177.64 / Rm

= Rs 8832.0

12/23. Plain / reinforced cement concrete in sub-str.

vide TMB Pg - 9

Qty = 4.46 m³@ 4520.83 / m³

= Rs 20163.0

13/25. Supplying fitting and placing HYSD bar -

Continuation

clo to next Pg.



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	vide TMB Pg - 10				
	Qty = 0.571 mt				
	@ 54767.80 /mt				
				= Rs	31272.0
14/24.	Providing and laying reinforced cement concrete in super str.				
	vide TMB Pg - 10				
	Qty = 3.74 m ³				
	@ 5221.23 /m ³				
				= Rs	19527.0
15/4.	Const ⁿ of embankment with approved materials.				
	1000 mm lead				
	vide TMB Pg - 12				
	Qty = 557.64 m ³				
	@ 175.22 /m ³				
				= Rs	97710.0
16/5.	100m lead				
	vide TMB Pg - 12				
	Qty = 1301.16 m ³				
	@ 139.79 /m ³				
				= Rs	181889.0
				Rs 29	81934.0

Continuation

c/o to next pg.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 29,81,934/-
Add 12.00 % GST —					Rs. 3,57,832/-
Add 1.00 % Labour Cess —					Rs. 29,819/-
Add Seigniorage —					Rs. 57,623/-
					<u>Total Rs. 34,27,208/-</u>
Less 0.15 % below as per Agreement —					(-) Rs. 5,141/-
					<u>Net Payable — Rs. 34,22,067/-</u>
					 21.3.2021 J.E.  21/03/2021 A.E. Manpur.

Continuation