

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
(i-) stone chips	—		129.60 m ³		
(ii-) Coarse sand	—		86.36 m ³		
(iii-) stone aggregate (G.S.B. 50mm)			50.44 m ³		
(iv-) stone metal Gr. III			51.05 m ³		
(v) stone screening type B'-			10.12 m ³		
Material statement					
04-05-21					
J.E. Kergahar II.					
248					
11/6/21					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Second on A/C Bill					
Name of work + Ghusanpur Pul to Ghusanpur					
Ghaura Under P.R.G. Sy 2m Kargahar block.					
Agency + Rina Singh, vill - shone, warda, oban,					
dist - Aurangabad.					
Ag. No + 28/28 D/20-21.					
date of start + 12-08-20.					
date of completion + 11-08-21.					
date of measurement . 04-05-21.					
(5.) PIV GSB Gr-I (with coarse sand)					
by PIV well graded material as per					
T.S. date 2021 - 12-12					

Second On A/c Bill

Abstract of Cost.

(1) Gravel setting out B.M. Pillars - do - E/P

1.000 K.M. wide T.M.B Page 9.

Rs 27,283.78 / K.M. ————— 27,284.00

(2) Clearing & grubbing road land - do - E/P

0.35 Hec wide T.M.B Page 9

Rs 58,321.70 / Hec ————— 20,413.00

(3) Constn of embankment with material

obtained from borrow pits lead 100 m - do - E/P

1177.25 m³ wide T.M.B Page 10.

Rs 166.69 / m³ ————— 196,236.00

(4) Constn of sub graded & rotten shoulders

with approved material obtained from

Continuation

c.v - 2,43,933.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
boonow pits land 1000 m	do			E/P.	
1260.62 m ³ wide T.R.B Page 10.					
@ 199.56 / m ³					251,569.00
(5.) PIV G.S.B Crr-I (with coarse sand)					
by PIV well graded material as per					
T.S. clause 402				do - E/P.	
606.952 m ³ wide T.R.B Page 10.					
56.250 m ³ wide T.R.B Page 14.					
663.202 m ³ @ 3076.03 / m ³					20,40,029.00
(6.) PIV w.p.R Crr III (with stone					
screening Type B' 11.2 mm) as per T.S.					
clause 405				do - E/P.	
224.443 m ³ wide T.R.B Page 10.					
42.127 m ³ wide T.R.B Page 14.					
266.63 m ³ @ 4305.50 / m ³					11,47,975.00
(10.) Constn of Unreinforced c.c. pavement					
M30 with coarse & fine aggregates with					
43 grade cement				do - E/P.	
144.00 m ³ wide T.R.B Page 15					
@ 6984.07 / m ³					10,05,706.00
(14.) PIV & fixings of H.R.G.S. typical					
zinc anodized sign board, citizen information					
board & maintenance board				do - E/P.	
2 NOS wide T.R.B Page 10.					
@ 9893.11 / NOS					19,786.00
(15.) E/w in excavation for foundation of					

Continuation

cc - 47,08,998.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
structure — do — E/P —					
92.442 m ³ wide T.M.B Page 10.					
© 303.33 / m ³					28,133.00
(16.) P/V P.C.M. 15 in open ground — do — E/P.					
11.18 m ³ wide T.M.B Page 11.					
© 5225.76 / m ³					58,424.00
(17.) P/L R.C.C. Pipe N.B. 600 mm φ — do — E/P.					
30.10 m wide T.M.B Page 11.					
© 1283.03 / m					38,491.00
(18.) B/w 2 in C.I. (1:4) 2 in head wall — do — E/P.					
86.08 m ³ wide T.M.B Page 11					
© 6124.76 / m ³					527,219.00
(19.) Plastering with C.M. (1:4) on B/w — do — E/P.					
171.266 m ³ wide T.M.B Page 11					
© 154.18 / m ²					26,406.00
(20.) P/V 1.5 mm Cement Plastering on Plaster — do — E/P					
50.70 m ² wide T.M.B Page 11					
© 50.49 / m ²					2560.00
(21.) P/L R.C.C. Pipe N.B. 1000 mm φ — do — E/P					
7.50 m wide T.M.B Page 11					
© 3491.93 / m					26189.00
Less 0.017 below as per agreement —					R 5416,420.00
					542.00
Less previous payment					5415,878.00
wide T.M.B Page 13					12,97,807.00
					R 4118,071.00
1/2000000					
04-05-21					
J.E. Kargaher 12					

Continuation