

Est on A/c BM

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - const. of road from canal to Nandikhar ray					
Agency - Cudham Shu Philip					
Agg. No - 32/20-21 ✓					
Agg. Amount - 59.04210. ✓					
(with maintenance)					
A.A. Amount - (vide ltr NO. 1239/7-11-19)					
(const + maint) - 54.981 lac					
T.S. Amount					
const + maint - 60.092 lac ✓					
Date of commence - 21.03.2020					
Date of comp - 20.12.2020 ✓					
Date of Empt - 03.8.2020 ✓					
1) const. of reference working					
Durch main - do all					
Qty - 0.850 Km ✓					
2) const. of reference pillar					
do - all comp					
Qty - 0.860 Km ✓					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. F. = 44,27,633 = ∞	
(29/32) Sand filling in foundation trenches etc all complete job.					
1.39 m ³ vide TMB p-26					
@ Rs 400.59/m ³				= Rs 557 = ∞	
(30/34) Provide R.C.C. 15 grade in open foundation etc all complete job.					
0.90 m ³ vide TMB p-26					
@ Rs 5903.65/m ³				= Rs 5,313 = ∞	
(31/37) Provide R.C.C. 15 grade in box cell etc all complete job.					
14.64 m ³ vide TMB p-26					
@ Rs 7399.18/m ³				= Rs 1,08,324 = ∞	
(32/40) Backfill behind abutment & R. wall etc all complete job.					
7.20 m ³ vide TMB p-26					
@ Rs 2754.73/m ³				= Rs 19,834 = ∞	
(33/41) Provide weep holes in R.C.C. abutment & R. wall etc all complete job.					
10 Nos. vide TMB p-27					
@ Rs 83.11 Each				= Rs 831 = ∞	

C. O. = Rs 45,62,492 = ∞

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. & D.		45,62,492=00
(34/43) S/F/H HYSD bar reinforcement in sub-structure as per drawing & technical specification clauses 1002, 1005, 1010 & 1202					
1.00645 MT vide DMB P-76					
			@ Rs 45,918 =00/MT		= Rs 46,214 =00
			Total		= Rs 46,08,706 =00
Add GST @ 12%					= Rs 5,53,045 =00
Add L.Coss @ 1%					= Rs 46,087 =00
			Total		= Rs 52,07,838 =00
Less 0.02% due to below Rate					= Rs 1,042 =00
			Total		= Rs 52,06,796 =00
Less previous payment					= Rs 40,00,127 =00
			Total		= Rs 12,06,669 =00
By 26/3/2021 06					

Continuation