

MEASURY PATHI MANBODH PARSANI TC
MANBODH PARSANI

Schedule XLV-Form No. 134

Year 2019-20

MANU KUMAR SHUKLA DIVISION

Uttara & Aron SUB-DIVISION

MEASURY-(SC)

MEASUREMENT BOOK

MB-NO-457

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Primary road				Manbath
Parasum -	to Manbath				parasum
Agreement No.	30/S.B.D. Minney				20-21
Agency -	M/S. Rajee Kumar Shetty				
Date of Commencement -	12.07.2021				
Date of completion -	11.08.2021				
Length -	0.480 km.				
Agreement value -	Rs. 5980355				
Cost -	3780899				
Manut -	149456				
1 Construction of Benchmark.					
1 No x 0.48 -	0.48 km.				
2 Construction of reference pillar.					
1 No x 0.48 -	0.48 km.				
3 clearing & crushing.					
2 No x 16 No x 30.0 m x 1.50 m	2				0.14 Hec.
4 Construction of embankment.					
2 No x 16 No x 50.0 m x $\frac{1+1.25+1.50}{2}$					0.650 x 0.30 = 598.21
	1000 m Lead.				
598.27 x 30 x					179.48 m ³ - A
	1000 m Lead				
598.27 x 70 x					418.79 m ³ - B.

Two 2 chub

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21 (600 x 450) V.C. for pipe					
Vide T.M. P-11 J.N.A. 19					
Qty - 9 Nos @ 4172.77				R.	8386.
22 700 mm side octagon					
Vide T.M. P-12 J.N.A. 10					
Qty - 9 Nos @ 8149.64				R.	162992.
				R.	33145482
Below 0.25%.				R.	828620
				R.	3306262
Added (1st + 127.65 = 134.65)					42981420
				R.	37360702
Added (Seigniorage fees @)					4490020
				R.	37809762
previous Bill 1st & 2nd				R.	30728420
				R.	70813420
20/26/21					
26/2/21					
01/6/21					

Continuation