

Ag. Sudesh Kr. Sengupta & Co. Constn
part. Ltd.

Agre. 27 (SBD) / 2020-21

Malaypur - Barhat road to Ghatahari Road.

Head - MM GST (Sec)

Schedule XLV-Form No. 134

R. W. D. Jamui

DIVISION

Barhat

SUB-DIVISION

MEASUREMENT BOOK

MB No - 2752

2nd on the Bill

Name of work: Construction of rd.

from Malaypur - Barhat rd

rd. to Ghatwarai under MMRS

Block: Barhat

Agency: Sudesh Kr. Singh & Co.
Constn. Pvt. Ltd.

Agreement no. 27 (SBD)/20-21

Dt. of start: 25-7-2020

Dt. of completion: 24.7.2021


Dt. of measurement: 27.4.2021

Further measurement - NIL


27.4.21

SE

Continuation


27/4/21
AE

ABSTRACT OF COST (2nd Bid)

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & laying Bench Mark Qty. vide TMB Page ⑤ 2.0 km @ Rs 32847.82/km = Rs 65,696=					
② Clearing & grubbing of wild. Qty. vide TMB Page ⑤ 0.70 Hrs. @ Rs 51133.76/Hr. = Rs 35,794=					
③ Constn of embankment Qty. vide TMB Page ⑤ 476.80 m ³ @ Rs 175.22/m ³ = Rs 83,545=					
④ Construction of embankment Qty. vide TMB Page ⑤ 715.20 m ³ @ Rs 135.12/m ³ = Rs 96,638=					
⑤ Construction of Subgrade Qty. vide TMB Page ⑤ 3480.0 m ³ @ Rs 176.86/m ³ = Rs 6,15,473=					
⑥ Construction of GSB-1 Qty. vide TMB Page ⑤ 1134.0 m ³ @ Rs 1702.13/m ³ = Rs 19,30,215=					
⑦ Construction of GSB-2 Qty. vide TMB Page ⑤ 225.0 m ³ @ Rs 1702.13/m ³ = Rs 3,82,979=					
⑧ Providing work - 90 Qty. vide TMB Page ⑤ 140.63 m ³ @ Rs 2260.83/m ³ = Rs 3,17,941=					

Rs 35,28,281=

Continuation

27.4.21
JE