

Sanjeev Kumar

Agno-43 (SBD) 2020-21

Gouera Pressy Rd. to Taloun Road
Schedule XLV-Form No. 134

43(SBD)/2020-21

Head-MM44(SC)

R. W D (w) Janna

MM44 DIVISION

Laxmipura.

SUB-DIVISION

MEASUREMENT BOOK

-2731

2731

2nd on a/c Bill				
Name of work: Construction of				
rd. from Goursa Puresh rd. to				
Tansen rd. under MCHS.				
Agency: Sri Sanyas Ksh				
Agreement no. 43 (SPD) 2020-21				
Dt. of start: 14-08-2020				
Dt. of completion: 13-08-2021				
Dt. of Measurement: 27-4-2021				
Further measurement - NIL				
 27.4.21 JB				
 27/4/21 AE				

Continuation

ABSTRACT OF COST (2nd Bill)

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Provision & fixing Bench mark & reference pill. Qty. vide TMB Page ③					
1.30 km @ Rs 33284.22 / km @ Rs					43269.28
② Clearing & grubbing red. land. Qty. vide TMB Page ③					
0.46 Hha @ Rs 51133.76 / Hha = Rs					23522.00
③ Construction of Reinforcement. Qty. vide TMB Page ③					
102.35 m ³ @ Rs 135.12 / m ³ = Rs					13829.00
④ Construction of Subgrade. Qty. vide TMB Page ④					
3042.0 m ³ @ Rs 176.86 / m ³ = Rs					538008.00
⑤ Construction of ASB-go. Qty. vide TMB Page ④					
1053.0 m ³ @ Rs 1845.84 / m ³ = Rs					1943670.00
⑥ Provision & fixing of W.M. Sign board. Qty. vide TMB Page ④					
3 no. @ Rs 9386.19 / each = Rs					28159.20
					Rs 255 2590457.00
Add 12% GST				(+) Rs	310855.00
Add 1% Labour cost				(+) Rs	25905.00
				B	29,27,217.00
Less 10% as per agreement				(-) Rs	2,92,722.00
				B	26,34,495.00
Deduct previous payment				(-) Rs	7,46,418.00
<u>Grand Total</u>					<u>Rs 18,88,077.00</u>

Continuation

27.4.21
50

22/4/21
AE