

MM 554
SC

MIB No - 3245

Schedule XLV-Form No. 134

Purges

DIVISION

Bgmshn K Li

SUB-DIVISION

Sci Commication

Measurement Book

Pucca Road to Pagan Toff

4th and final Bill
Abstract of cost

38

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- construction and maint.					
of W.R. road from Pucca.					
Road to Paswan talu.					
Name of Agency:- Sai communication.					
Agreement No:- 66 SBD/2017-18.					
Agreement Amount:- 5629274.00					
Date of commencement:- 25-03-2018					
Date of completion:- 24-09-2018					
Actual date of completion:- 27-11-2020					
Time extension granted by-					
CE & VP to 30/11/2020 vide					
order no. 3538 dt 31-11-20					

① Riv & fixing of working					
bench mark pillars all					
comp. Job					
0.96 km QVTMBP-③① SL-①					
② R.R. 1321.50/km - R.R. 12596.64					
② Clearing & grubbing					
Road land all comp. Job					
0.669 Hect QVTMBP-③① SL-②					
③ R.R. 47809.31/Hect - R.R. 31984.43					
③ Excavation for road way					
in soil all comp. Job					
78.30 m ³ QVTMBP-③① SL-③					
③ R.R. 73.57/m ³ - R.R. 5760.53					

