

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from Makhdumpur Road to Tiyanbigha with five year Maintenance Road under Head MMGSY(SI)					
Name of Agency - Sri Vinay Singh Yadav, Ashok Nagar, Rampur, Gaya					
Agreement No. - ISI SBD/ MMGSY/ SC/ 2019-20					
Date of Commencement - 03.07.19					
Date of Completion - 02.07.20					
Date of measurement - 26.06.20					
(1) Const. of Bench mark & Reference pillar - etc					
1.007 KM					
(i) Reference & working bench mark - etc					
1.007 KM					
(ii) Reference pillar / Survey					
1.007 KM					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road					
From Mahadumbun Road					
to Jambigha under					
Head MMHSY (SC)					
Name of Agency - Smt. Viney Singh					
Yadav, Ashok Nagar, Ram-					
pur Gaya.					
Agreement NO. - 151/SB-D/MMHSY/					
SC/2019-20					
Date of commencement - 03.07.19					
Date of Completion - 02.07.20					

(1) Plv & apply primer					
Coat - - etc					
11 x 30.00 m x 3.75 m =	1237.50 m ²				
11 x 30.00 m x 3.75 m =	1237.50 m ²				
11 x 30.00 m x 3.75 m =	1237.50 m ²				
1 x 17.00 m x 3.75 m =	63.75 m ²				

In Extra Widening -

3 x 20.00 m x 0.60 m =	36.00 m ²				
					3812.25 m ²

(2) Plv & apply in back					
Coat - - etc					
11 x 30.00 m x 3.75 m =	1237.50 m ²				
11 x 30.00 m x 3.75 m =	1237.50 m ²				
11 x 30.00 m x 3.75 m =	1237.50 m ²				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Pl & fixing of					
reduced reflectorised					
sign board - - -					
(i) 600 mm circular -					04 NTS
(ii) 600 mm equilateral triangle -					04 NTS
(iii) 600 mm x 450 mm rectangular -					02 NTS
Thamra					
15.4.21					
J.E					

Abstract of cost

(1/12) Const. of Benchmark

& reference Pillars -

(i) Reference & working Benchmark
Qty vide TMB

Page No. (14) - 1.007 KM

@ ₹ 7502.69/KM - ₹ 7555.00

(ii) Reference Pillar/Burial

Qty vide TMB

Page No. (14) - 1.007 KM

@ ₹ 5112.19/KM - ₹ 5148.00

(2/3) clearing & grubbing

road land - - -

Qty vide TMB

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/P ₹	50	45087.00
Less 10% below			C/P ₹	50	4509.00
			₹	454	0578.00
Less Previous payment			₹	273	4401.00
			₹	180	6177.00

~~Phonke~~ 15.4.21
J.E

Material Statement for
up to date measurement-

(i) Stone-aggregate

40 mm - 47.27 m³ @ 448.67/m³

20 mm - 23.64 m³ @ 560.89/m³

10 mm - 7.88 m³ @ 625.62/m³

(ii) Coarse Sand -

46.51 m³ @ 161.80/m³

(iii) G. S. B material -

53-9.5 mm - 505.21 m³ @ 526.80/m³

9.5-2.36 mm - 202.08 m³ @ 419.38/m³

Fine sand - 343.46 m³ @ 118.34/m³

(iv) Stone-metal G3 -

345.95 m³ @ 466.20/m³

(v) Stone-screening -

68.62 m³ @ 357.32/m³

(vi) G/W - 4349.21 m³ @ 23.71/m³

(vii) Stone chips (MSS)

102.93 m³ @ 478.28/m³

(viii) SSI - 3.24 MT

(ix) RS - 1.048 MT

Continuation