

Name of Work- To ¹/₂ To Uma bin ke ghar
 Situation of Work- In Progress. TUK.
 Agency by which work is executed- Kutubuddin Khan
 Date of Measurement- 12/12/2020
 No. and date of agreement 115 MMGS/17/2020-21
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & Rivining					
of working bench Mark					
pillars of No. Per K.M.					
Working bench Mark pillars					
0.85 K.M.					
Reference pillars					
0.85 K.M.					
(2) Clearing and grubbing					
road Land do - do all					
Complete.					
2x 850x 3.50 = 5950					
or 59.5 M ³					
or 0.595 M ³					
(3) Excavation for Road					
new do - do complete					
For flexible road					
2x 600x 0.525x 0.100 = 63 M ³					
(4) Granular Sub-base path					
10 m ² graded materials					
do - do all complete					
G.S.B. in width only 2x 600x 0.525x 0.100 = 63 M ³					
20x 30m x 4.05 x 0.100 = 243 M ³					
hold for profile correction					306 M ³
600x 3.05x 1.60x 1.2 = 12.81					
(5) Providing W.B.M. Grad - 3					318.81 M ³
Providing & Laying Spreading					
and Compacting Stone aggregate.					
do - do all complete					
20x 30M x 3.75 x 0.75 = 168.75 M ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) Providing & placing					
boner marks pillar					
T.M.B. Page ①					
0.85 K.M @ Rs 3776 = 549					Rs 3210 = 00
Reference pillar					
0.85 K.M @ Rs 1743 = 74					Rs 1482 = 00
(2) cleaning & grading					
do - do all complete.					
Scale Page ①					
0.595 H.A @ Rs 51133 = 26					Rs 30424 = 58
Excavation for road					
width 40 - 40. all					
complete.					
T.M.B. Page No ①					
63 M ³ @ Rs 74 = 16					Rs 4672 = 00
(4) Construction of Granular					
Sub-base do - do					
all complete.					
T.M.B. Page No ①					
318.81 M ³ @ Rs 2836 = 20					Rs 964209 = 00
(5) Paving W.B.M. grade 3					
do - do all complete.					
T.M.B. Page ①					
168.75 M ³ @ Rs 3692 = 38					Rs 623089 = 12
(6) Construction of G.S.B					
do - do all complete.					
T.M.B. Page ②					
93.75 M ³ @ Rs 2836 = 20					Rs 265893 = 75
					Rs 1832980 = 45

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) 16	Providing	WRH	8m-3		
	do	do	all complete.		
	T.M.B. Page - 2				
	G.M. No (7/11)				
	71.61 M ³	CB	3692 = 38	Rs 260718 = 95	
(8) 17	Cement concrete pavement				
	Construction of 1m reinforcement				
	Cement concrete do - do				
	all complete.				
	T.M.B. Page (2)				
	G.M. No 8/17				
	151.50 M ³	CB	7660 = 15	Rs 1069764 = 40	

H.P. Work					
(9/1)	Earth Work Excavation.				
	T.M.B. Page No 3 G.M. No 1				
	24.800 M ³	CB	269 = 32	Rs 8026 = 10	
(10/2)	Providing M15 P.C.C. 1:2:5:5				
	do	do	all complete.		
	T.M.B. Page (3) G.M. No 2				
	2460 M ³	CB	2460 = 10	Rs 16380 = 10	
(11/3)	Plain Reinforcement cement				
	Concrete do do do complete				
	T.M.B. Page (3)				
	G.M. No 1/3				
	30.610 M ³	CB	6364 = 50	Rs 194820 = 10	
(12/4)	Providing of laying N.B.H.P.				
	Page No 3				
	G.M. No (12/4)				
	7.50 M	CB	3502 = 48	Rs 26269 = 10	
	Rs 3408958 = 40				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. R.	34	08958=40
A-19	17%	labour less	R8		34089-58
A-19	12%	G.S.T	R8		409075=00
Add Saignia range	0.71%		R8		24203=00
					<u>Rs 3876326=58</u>
Adpax Agnewell-					
Below 0.86%	(-)		R8		33336=41
			Net R8	38	42990=18
less for founding (-)					=18
			Net	R8	3842990=00
for					
13/12/2020					
AE					
					12/12/2020

Expenditure of Material				S.E.	
(1)	G.S.B. 318.87 M ³				
	Metal	306.04	M ³		
	Stone dwn	12.83	M ³		
(2)	W.B.M. grad-3				
	168.75	M ³			
	Metal -	204.18	M ³		
	Filler -	204.18	M ³		
	Shd -	40.50	M ³		
	Mortar -	13.50	M ³		
(3)	G.S.B. 93.75 M ³				
	Metal -	90.00	M ³		
	Sand -	22.50	M ³		
(4)	W.B.M. grad-3				
	70.61	M ³			
	Metal	85.43	M ³		
	Shd	16.94	M ³		
	Mortar	5.90	M ³		
(5)	P.C.C. 151.56 M ³				
	Metal	136.35	M ³		
	Sand	15.21	M ³		

Continuation

प्राप्त आवेदन - 1229757
पृष्ठ 47 दिनांक 21.03.21

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total RD-3876326					
Less 0.86% Below					
RD Par Agreement				33336	
				3842990	
Limit Far Fund - 1229757					
Remo of Payment					
8% S. D - 98381					
1% S. T		12298			
1% C. D.		12298			
1% C. U. S. T.		12298			
1% S. C. S. T.		12298			

SF -	15610				
Royalty -	46830				
By C.F.M.S -	1019744				
	1229757				

Passed Far RD-1229757
Twelve Lac Twenty Nine
Thousand Seven Hundred
Fifty Seven only

29/3/21

Executive Engineer
Rural Work Department

23.3.21

Continuation

W No - 65 dt 16.4.21