

1st on A/c bill

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Reel.					
⇒ SH 74 to puchhariya talu.					

Date of measurement: 12-10-2020

① P/v & laying spreading

brick bats

$$6.50 \times \frac{3.75 + 5.05}{2} \times 1.30 = 37.18 m^3$$

$$4.20 \times \frac{3.75 + 4.85}{2} \times 1.10 = 22.23 m^3$$

$$\frac{30.00}{A.V} \times \frac{3.75 + 4.75}{2} \times 0.50 = 63.75 m^3$$

$$30.00 \times \frac{3.75 + 4.85}{2} \times 0.60 = 77.40 m^3$$

$$8.00 \times \frac{3.75 + 5.05}{2} \times 1.10 = 42.68 m^3$$

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
22.50 X		$\frac{2.50 + 3.10}{2}$	X 0.60 =	37.80 m ³
7.20 X		$\frac{3.75 + 5.35}{2}$	X 0.80 =	33.49 m ³
3.60 X		$\frac{1.10 + 1.40}{2}$	X 0.30 =	1.35 m ³
11.25 X		$\frac{3.75 + 5.55}{2}$	X 0.90 =	47.08 m ³
32.00 X		$\frac{3.75 + 5.95}{2}$	X 1.10 =	170.72 m ³
12.50 X		$\frac{3.75 + 5.35}{2}$	X 0.80 =	45.50 m ³
9.00 X		$\frac{0.30 + 1.2}{2}$	X 0.30 =	2.84 m ³


22.00 X		$\frac{3.75 + 7.15}{2}$	X 1.20 =	263.69 m ³
23.00 X		$\frac{3.75 + 5.75}{2}$	X 1.00 =	109.37 m ³
21.00 X		$\frac{3.75 + 4.95}{2}$	X 0.60 =	54.81 m ³
8.50 X		$\frac{3.75 + 5.25}{2}$	X 1.00 =	40.38 m ³
3.00 X		$\frac{3.75 + 4.95}{2}$	X 0.30 =	3.65 m ³
1.50 X		$\frac{3.75 + 4.35}{2}$	X 0.30 =	1.82 m ³
Total 84 =				1060.74 m ³

② Local Sand Filling

Continuation

Sch. XLV-Form No. 134				
Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
all comp. job				
	6.30 X	3.50	X 0.150 =	3.41 m ³
	4.70 X	3.50	X 0.150 =	2.47 m ³
	30.00 X	3.50	X 0.150 =	15.75 m ³
	30.00 X	3.50	X 0.150 =	15.75 m ³
Chump.	8.50 X	3.50	X 0.150 =	4.25 m ³
FL	22.50 X	3.50	X 0.150 =	11.81 m ³
	9.20 X	3.50	X 0.150 =	4.83 m ³
	3.60 X	3.50	X 0.150 =	1.89 m ³
	11.25 X	3.50	X 0.150 =	5.94 m ³
	32.00 X	3.50	X 0.150 =	16.80 m ³
	12.50 X	3.50	X 0.150 =	6.56 m ³
	9.50 X	3.50	X 0.150 =	4.73 m ³
	29.00 X	3.50	X 0.150 =	15.22 m ³
Chump.	23.00 X	3.50	X 0.150 =	12.07 m ³
FL	21.00 X	3.50	X 0.150 =	11.02 m ³
	8.50 X	3.50	X 0.150 =	4.46 m ³
	3.00 X	3.50	X 0.150 =	1.58 m ³
	1.50 X	3.50	X 0.150 =	0.79 m ³
				87.30 m ³
				Limit 87.125 m ³

Continuation



 12-10-2020

ABSTRACT OF COST

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date		12-10-2020			
① Local Sand Filling					
----- All comp job					
Qty vide 7-M.B. & page-3					
Qty = 139.125 m ³					
@ Rs 635.13/m ³ ----- Rs 88363.00					
② P.V. & laying spreading					
Brick bats -----					

Qty vide 7-M.B. & page-2

Qty = 1060.74 m³

@ Rs 2147.40/m³ ----- Rs 2277837.00

Total Rs 2366200.00

12-10-2020
A.L.

12-10-2020
S.E.

Continuation 1 2