

JHARUADANGIA TO IHARIBARI

Schedule XLV-Form No. 134

JHARUADANGA To IHARIBARI (Muzay)

R.W.D.W. Dikshangang - 2 DIVISION

Thakurgang

SUB-DIVISION

MMGSY (S.T)

Measurement Book

MOHAMMAD NADEEM AKHTAR

==

MB NO. 1062

प्रमाणित किया जाता है कि इस मापि पुस्त में कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ है। जो...
सहायक अभियंता, ग्रा०का०वि०कार्य अवर प्रमण्डल...
के नाम से निर्गत किया जाता है।

22/4/20

कार्यपालक अभियंता
ग्रा०का०वि०, कार्य प्रमण्डल
लिपि-2

Sch. XLV—Form No. 134

R. W. D. W. Kishanganj DIVISION
Thakurganj SUB-DIVISION

Measurement Book

No. 1062

Name of Officer Ashutosh Kumar

A. E. R. W. D. Sub Division
Thakurganj

Date of first entry 22.04.20

Date of last entry 21.04.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd 00, A/C Bill					
N/W:- Const of Road from					
Thoreidange to Thoreidangi-					
Agreement no - 03/MHGSX(S1)/SBD/2020-21					
Agency:- Md. Nardoon Akhtar					
Dt. of start - 22-04-2020					
Dt. of completion - 21-04-2021					
Record Entry -					
1.	P/V and applying primer				
	Coat with bitumen				
	Eon 4/80 SS1 all comp.				
	1x10.0x	5.80+3.75			47.75 M ²
	53x30.0x	$\frac{3.75+3.80}{2}$			6062.00 M ²
Extra Curve	5x20.0x	$\frac{3.80+4.65}{2}$	3.75		31.65 M ²
					6121.40 M ²
	Contd Qty -				6120.0 M ²
2.	P/V and applying tack				
	Coat with all comp.				
	Area vide TMB P.No - 18				
	9/002	①			6120.0 M ²
3.	P/V laying and rolling				
	of close graded premix				
	Surfacing all comp.				
	Area vide TMB P.No - 18				
	9/002	①			6120.0 M ²

Continuation

Assumv.
19/02/21

SE.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1/1)	Plv. & fixing of working Benchmark pillars with all comp. vide TMB P. No - 13 @ 1/1 1.86 KM @ 3904.23 / KM = 7262.00				
(2/3)	Plv. & fixing of working benchmark pillars clearing and grubbing road land all comp. vide TMB P. No - 13 @ 2/3 0.418 Hg @ 49496-70 / Hg = 20699.00				
(3/5)	Const. of Embankment with Material obtained from borrow pits with lead up to 1000 M vide TMB P. No - 22 @ 2 92.60 M ³ @ 175-32 / M ³ = 16235.00				
(4/6)	Const. of Embankment with Material obtained from borrow pits with lead up to 100 M.				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Q.f. 23-44196=00	
				vide TMB p. No. 22	
				94m @ 526.2m ³	
				@ 141.39/m ³	674402200
(5/7)				const. of subgrade & earthon should be with all comp.	
				3528.89m ³ vide TMB p. No. 20 & 12	
				1026.0m ³ vide TMB p. No. 12 & 8	
				4554.89m ³	
				@ 176.96/m ³	806034200
(6/8)				const. of subgrade and earthon should be with approved mat. obtained from borrow pits in Rigid Road all comp.	
				vide TMB p. No. 20	
				94m @ 108.88m ³	
				@ 176.96/m ³	19267200
(7/9+14)				const. of granular sub-base by pro. well graded mat. all comp.	
				vide TMB p. No. 14	
				94m @ (6/9+14) 1390.05m ³	
				@ 2024.20/m ³	281373920
					6,37,59,638=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R.F.B. - 3757638=00
(8/10+15)	P.V. laying spreading & compacting WBM				
	R-II with all comp.				
	vide TMB P.No-14				
	q/cn (7/10+15) 523.122 M ³				
	Qs 4729-63/m ³ — 8				2474173=
(9/11)	P/V. and applying primer coat with bitumen emulsion				
	(SSI) all comp.				
	vide TMB P.No-18				
	q/cn ① 6120.0 M ²				
	Qs 42-88/m ² — 3				262426=00
(10/12)	P/V. and applying tack coat with bitumen emulsion RSI all comp.				
	vide TMB P.No-18				
	q/cn ② 6120 M ²				
	Qs 14.52/m ² — 8				88862=00
(11/13)	P/V. laying and rolling of close-graded premix surfacing with all comp.				
	vide TMB P.No-18				
	q/cn ③ 6120 M ²				
	Qs 219.02/m ² — 8				1340402=
					/

Continuation

Qs. 79,23,501=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.f. Rs. 9/45248=0
(16/20)	P/v. and fixing of retro reflective cautionary Mandatory sign board with all comp. vide TMB P.No-19 sheet (6) 11 Nos.				
	Rs 5456-13 / No → 60 017=00				
(ii)/21	600mm circular-4 Nos				
	Rs 4258-30 / No → 19833=00				
(iii)/22	800x300mm rectangular board-4 Nos.				
	Rs 4527-65 / No → 18111=00				
(iv)/23	900mm side octagon 12 Nos				
	Rs 8854-17 / No → 106250=00				
(17/24)	P/v. and laying of hot applied thermoplastic compound 2.5mm thick all comp. vide TMB P.No-19 sheet (7) 379-57 m ²				
	Rs 735-40 / m ² → 279084=00				
(18/25)	Planting of trees by the road side all comp. vide TMB P.No-20 sheet (8) 320 Nos.				
	Rs 800-30 / No → 256096=00				

Continuation

Rs. 98,85,339=00

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(19/26)	B.f. P. 98 BS 339 200				
	Cable duct across the				
	road pipe 300 mm				
	dia. all comp.				
	vide TMB P. No- 20				
	Group 2 (7) 52-50 M				
	@ 842-54/M →				44600 = w
21/27	P/v. and Erecting				
	direction and Place				
	identification all comp.				
	vide TMB P. No- 20				
	Group (10) 1 No				
	@ 3167-09/No →				3167 = 00
22/28	P/v. and fixing of				
	MMGSs informatory				
	sign board Citizen Road				
	and Maintenance Board				
	with all comp.				
	vide TMB P. No- 20				
	Group (11) 5 Nos.				
	@ 9286-37/No →				46432 = 20
(23/29)	E/W in excavation				
	in found? all comp.				
	vide TMB P. No- 14				
	Group (8/29) 59-58 M				
	@ 260-59/M →				15526 = 00
					/
					6.999 5064 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B. f. B - 9995064.00
24/30.	P.V. PCC M 5 (1:2.5:5)				
	as levelling course				
	in foundry all comp.				
	vide TMB P. No - 15				
	9/002 (9/30) 5.02 M ³				
	@ 5727.79/M ³ - 2				33909.00
(25/31)	P.V. concrete for Abutment/				
	RCC in open trench? comp.				
	vide TMB P. No - 15				
	9/002 (10/31) 61.82 M ³				
	@ 6460.38/M ³ - 5				395504.00
(26/32)	P.V. and laying RCC				
	pipe N.P. 3 for culverts				
	with all comp.				
	vide TMB P. No - 15				
	9/002 (11/32) 15.0 M				
	@ 4098.59/M - 5				61479.00
(27/33)	Painting two coats				
	with all comp.				
	vide TMB P. No - 3				
	9/002 (5) 232.47 M ²				
	@ 95.63/M ² - 8				22231.00
					/
					6.10508187.00
Less 0.15% Below as per (-) 15762.00					
Agreement Continuation					Rs. 10492425.20

Continuation