

2nd on order bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road, Sapada Bardaha 3rd km to Bardaha 2nd km (Yamun yadav) Tala					
Name of Agency:- Md Asbak Alam					
Dist:- Saharsa					
Agreement no:- 73 B.D/20-21					
Agreement Cost:- 14889863=00					
Below Rate:- 1.25%					
Date of start:- 12.6.2020					
Date of comp:- 11.6.2021					
Date of meas:- 2.6.2021					
1. Prov. & Applying Bituminous					
Emulsion SS-1					
all comp.					
10 x 30 x 3.75 = 1125.0					
4 x 30 x 3.75 = 450.0					
1 x 5 x 3.75 = 18.75					
					1593.75
Add 2% extra for curbe widening					31.87
					1625.62 m ²
2. Prov. and Applying Bituminous					
emulsion RS-1 --- Comp.					
Qty vide Item 1 P 20 TMB					
					= 1625.62 m ²
3. Prov. laying & Rolling Mix seal					
Sub Facing 20mm thick					
--- Comp.					

Continuation

ABSTRACT OF COST

Continuation

Scanned with CamScanner

RS 127/3354200

			RS	12356541=00
			Add 12% GST + RS	1482785=00
			Add 1% L.C. + RS	123565=00
			RS	13962891=00
			Less below Rate 1.25% RS	174536=00
			RS	13788355=00
			Less previous bill	
			Vide P18 TMB-RS	12024701=00
			RS	1768654=00
			Mishra	8/10/2021
			26.21	AE
			S.E.	

21	6	21	2	106	120
5	E			AE	

मापी व संतुष
Continuation
CIR
1/6
M.D. 1/6/2021
1/6/2021