

Certified That This M.B. Contain (100)
Pages By Printers Matching And Issued
To Sri. Babun Ram A.E.-R.W.D.
Work Sub-Div. madanpur.

10/7/20
Executive Engineer
Rural Works Department
Works Division, Aurangabad

Sanctioned KLV - Form No. 134.

E.E. - *Abad.* DIVISION.

A.E. - *Kutumba.* DIVISION.

MEASUREMENT BOOK.

511446

(2852)

Sri Babun Ram A.E. Kutumba.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	18	on A/C Bill			

Name of work - Barigawan to Buchha
 Barigawa Road M.M.G.S.

Agency - Sanis Kumar Singh At New
 Area Station Road Dehri in Son

Agreement No - 258 BD / 2020-21

Agreement Value - Rs. 46,06,289 = 50

Date of work Start - 30/7/2020

Date of Completion - 29/7/2021

Rate - 107.50 per B.O.Q Rate

Measurement					
①/3 clearing and grubbing					
sand Land By Manual					
Manu) - do - 241					
2x	6x	30m	3.50	=	1260.00m ²
2x	1x	30m	4.00	=	240.00 "
2x	5x	30m	3.50m	=	1050.00 "
2x	1x	20m	4.00	=	160.00 "
2x	1x	10m	3.50m	=	70.00 "
2x	12x	30x	3.50	=	2520.00 "
					5300.00m ²
					= 0.53 hectare

②/17 for dry and fixing of
 typical M.M.G.S.4 Interlocking
 Signe Board with logo - 2 Nos
 - do - 21 Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Construction of 600mm dia. H.P. Culvert					
③/28 R/W in excavation for foundation of structure - d. C.I.					
H.W. 3x2x 3.90x1.15x1.50m =					67.28 m ³
Below Pipe 5x1x 5.30x1.13x0.365 =					11.03 m ³
					78.31 m ³
④/28 Bridge M.S. (P.C.I. 23:5)					
- d. Rein. Concrete in					
- d. Foundation - d. C.I.					
H.W. 5x2x 3.90m x 1.15x0.15 =					6.72 m ³
Below Pipe 5x1x 5.31 x 1.14x0.250 =					7.56 m ³
					14.28 m ³
⑤/30 Bridge Reinforcement					
Concrete M.S. Reinforcement					
- d. - d. C.I.					
H.W. 5x2x 3.60m x 0.70m x 0.70m =					70.06 m ³
Below 5x2x 3.60m x 0.45x0.60m =					8.85 m ³
Below 5x2x 0.785 x 0.85x0.50 =					2.30 m ³
⑥/31 Bridge and R/W/Road					76.61
Pipe M.S. of concrete					
for Culvert - d. C.I.					
5x3x 2.50m =					37.50 m
⑦/27 Bridge and R/W/Road					
reinforced concrete structure					
- d. Rein. concrete of					
thamned - d. d. C.I.					
2x4x 2.5m =					20 m
⑧/4 Construction of Subgrade embankment					
and concrete structure - d. d. C.I.					
Barro Pits - d. - d. C.I.					
At 100m from C.I. Culvert					

Continuation

S. No	Particulars	Details of actual measurement					Contents of area
		No.	L	B	D		
	Cha	Fill in m ²	Mean in m ²	Mean in m ²	Length in m		Value in m ²
1	0	1.26					
2	50	1.406	1.333	3	50		66.650 m ²
3	100	0.923	1.165		50		58.225 "
4	150	0.857	0.890		50		44.50 "
5	200	0.765	0.813		50		40.65 "
6	250	0.994	0.882		50		44.075 "
7	300	0.812	0.903		50		45.150 "
8	350	0.993	0.903		50		45.125 "
9	400	0.689	0.841		50		42.050 "
10	450	0.890	0.790		50		39.475 "
11	500	0.756	0.823		50		41.150 "
12	550	0.919	0.838		50		41.875 "
13	600	0.155	0.537		50		26.850 "
14	650	0.250	0.203		50		10.875 "
15	700	0.185	0.218		50		10.875 "
16	750	0.385	0.285		50		14.250 "
							571.025 m ²

⑨/1 Bridging & filling

of Working Benchmarks

Pillars - do - d-ELI

1 No

⑩ s. 6 Construction Sub-grade and kerbs

Shoulder - do - borrow pits - d-ELI

25x 30m x 7.276m (av) x 0.30m (av)

= 1637.10 m³

Done

26/4/21

SE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>Measurement</u>					
①/7 Construction of granular					
Sub. base - do - do -					
G.B.B. 9/16" - do - B.I					
$6 \times 30m \times 4.05m \times 0.20m = 145.80m^3$					
$1 \times 30m \times 5.05m (v) \times 0.20m = 30.30 "$					
$18 \times 30m \times 4.05m (v) \times 0.20m = 437.40 "$					
					<u>613.50m³</u>
②/8 Spreading layering					
Spreading layering					
9/16" B - do - B.I					
$1 \times 25 \times 30m \times 3.75m \times 0.075m = 210.94m^3$					
$1 \times 1 \times 30m \times 1.30m \times 0.075 = 2.93m^3$					
					<u>213.87m³</u>
<u>5/16"</u>					
Construction Subgrade and earthwork					
Structure - do - do - B.I					
$2 \times 25 \times 30m \times 1.38m (v) \times 0.20m = 207.00$					
$2 \times 25 \times 30m \times 1.13m \times 0.075 = 132.75m^3$					
					<u>546.75m³</u>
					<u>1637.10m³</u>
Qty. in T.M.B. Ex ②					
<u>2183.85m³</u>					
④ for 9th (6) (A) (5) <u>1530.49 m³</u>					
⑤ for 9th (5) (B) <u>653.36m³</u>					
Lead - 1000 m					
<u>1715.21</u>					
<u>3115.21</u>					
J-E					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
	<u>1st on A.C. Coll</u>				
	<u>Abstract of Coll</u>				
① Siding and turning of working B.M. P. 1111 → do → d → 11					
Qty side T.M.B. P. 1111 ③					
= 1 No					
② 39 61 = 23/each - R. 39 61 = ∞					
③ clearing and grubbing road bed - d - 11					
Qty side T.M.B. P. 1111 ①					
= 0.53 hester					
② 51 133 = 76/hester R. 27 101 = ∞					
④ Construction of concrete → do → 0.5 m for base R. 11 → do → 11					
Qty side T.M.B. P. 1111 ③					
= 571.025 m ³					
② 131 = 03/m ³ - R. 74821 = ∞					
⑤ Construction of Subgrade and embankment 100 m do → d → 11					
Qty side T.M.B. P. 1111 ③ ①					
= 1530.49 m ³					
② 141 = 17/m ³ - R. 216059 = ∞					
⑥ Construction of Subgrade and embankment → do → 100 m → d → 11					

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Qty side T.M.B.R.N. (4)					
= 653.26 m ²					
@ 176 = 58/m ² - R.					115370 = ∞
⑦ Constantly growing					
but less - do -					
Qty side T.M.B.R.N. (4)					
= 613.50 m ²					
@ 2585 = 61/m ² - R.					1586272 = ∞
⑧ Laying, laying,					
Spandrel wall					
- d - W.B.M. 3 - d - R.I.					
Qty side T.M.B.R.N. (4)					
= 213.16 m ²					
@ 2695 = 70/m ² - R.					7,87775 = ∞
⑪ Laying and forming					
of typical M.M.G.S.Y					
- d - Sign board - d - R.I.					
Qty side T.M.B.R.N. (4)					
= 2 m ²					
@ 9280 = 92/each R.					18562 = ∞
⑫ Laying and laying					
of a Rec. Paving					
3 or more d - R.I.					
Qty side T.M.B.R.N. (2)					
= 20 m					
@ 895 = 35/m - R.					17908 = ∞
⑬ 24W in excavation					
for d - R.I.					
- d - R.I.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Qty of T.M.B. R. (2)					
= 78.30 M ³					
@ 265 = 32/M ³ - R.					21088 = 0
(29) Laying & cc Nil					
(1:2.5:5) in open bed					
- d. EI					
Qty of T.M.B. R. (3)					
= 14.28 M ³					
@ 4927 = 17/M ³ - R.					70212 = 0
(30) Laying & concrete					
concrete in 12m					
245.8 m - d. EI					
Qty of T.M.B. R. (2)					
= 76.61					
245.8 m - d. EI					
@ 5712 = 36/M ³ - R.					433282 = 0
(31) Laying and laying					
R. cc in 11.3 of d. EI					
Grout in 11.3 of d. EI					
Qty of T.M.B. R. (2)					
= 37.50 M					
@ 1013 = 00/M - R.					37987 = 0
					R. 3410398 = 0
Add 11.3 of G.S.T. 12.1					R. 443352 = 0
					R. 3853750 = 0
Less 1 of 11.3 of G.S.T. 12.1					R. 385375 = 0
					N. R. 3468375 = 0
245.8 m - d. EI					
31.5.21					
11.3					
CSP					
Y. 10/25					
5/6/21					

Continuation