

mmssy

m.B.No-452

28-21

Schedule XLV Form No. 134.

रेशम र. चण्डीगढ़ रिसर्च क.

प्रा.स. मोदी

DIVISION


रेशम र. चण्डीगढ़

SUB-DIVISION

m.B.No-452

Measurement Book

प्रमाणित किया जाता है कि इस
मापी पुस्तक में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जिस
सहायक अभियंता, ग्रामीण कार्य
विभाग, कार्य अवर प्रमंडल, गोगरी
को निर्गत किया जाता है।


0.6.20
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर प्रमंडल-गोगरी
10/6/20

Sch. XLV-Form No. 134

प्रमंडल, गोगरी DIVISION
अवर प्रमंडल, गोगरी SUB-DIVISION

MEASUREMENT BOOK

No. 452

Name of Officer _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction of Road from				
	De-waha to Kalyanpur.				
Name of Agency:-	Amit Kumar.				
	Atto Chakrayag P.S. Parbatta				
	Dist Khagaula. Bihar.				
Agreement No:-	21 SRD/2020-2021				
Date of Commencement:-	10.6.2020.				
Date of completion:-	Nine months.				

Record entry:-

①/⑤	providing and fixing Logo of projects providing and fixing of typical M.M.G.S.Y. Informing signboard with logo as per M.O.R.D. specifications.			
	Logo Identification signboard	1 Nos.		
	CHZcy Information Board	1 Nos.		
		2 Nos.		
②/①	Setting out pillars - providing and fixing of warning benchmark pillars.			
	Warning benchmark pillars	1 Nos.		
③/②	Reference pillars	1 Nos.		
④/③	Clearing and grubbing ground land by manual means including			

Continuation

Abstract of Cost.

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/⑤ Providing and fixing logo of project - providing and fixing of typical agency/informatory signboard.					
Nos vide T.M.B.P. 1	-			2 Nos.	
@ Rs. 894 = 16/Nos					- Rs. 17828 =
②/① Setting out pillars providing and fixing of working benchmark pillars.					
Nos vide T.M.B.P.	1	-		1 Nos.	
@ Rs. 3919 = 19/Nos					- Rs. 3919 =
③/② Reference pillars.					
Nos vide T.M.B.P. 1	-			1 Nos.	
@ Rs. 1797 = 08/Nos					- Rs. 1797 =
③/③ Providing ^{clearing} and grubbing ground land by manual men including uprooting wild vegetation. do do do					
Area vide T.M.B.P. 2	-			0.490 Hect.	
@ Rs. 51133 = 76/Hect					- Rs. 25055 =
④/④ Construction of embankment with material obtained from borrow pits with all lift and haul upto					
E/W 1000 mtr. land.				- 142.130 m ³	
@ Rs. 174 = 74/m ³					- Rs. 28363 =
E/W - 100 mtr. land				- 243.195 m ³	
@ Rs. 150 = 28/m ³					- Rs. 36572 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥/②⑦ E/W in excavation for foundation of structure upto 3.00 mtr.					
Qty vide T.M.B.P. - 5 -				29.80 m ³	
@ Rs. 269 = 32/m ³					- Rs. 8026 =
⑦/②⑧ Providing M15 p.c.c as leveling coarse in foundation as per dry & specification.					
Qty vide T.M.B.P. - 5 -				2.960 m ³	
@ Rs. 5083 = 12/m ³					- Rs. 15046 =
⑧/②⑨ Brick masonry work in c/w 1:4 in hand wall complete as per drawing & spec.					
Qty vide T.M.B.P. - 6 -				30.610 m ³	
@ Rs. 5852 = 69/m ³					- Rs. 179151 =
⑨/③③ Providing and laying R.C pipe NPS.					
Length vide T.M.B.P. - 6 -				7.5 mtr.	
@ Rs. 3878 = 94/mtr					- Rs. 29092 =
⑩/③④ Plastering with cement mortar 1:4 on brick work in substructure					
Area vide T.M.B.P. - 6 -				66.850 m ²	
@ Rs. 178 = 70/m ²					- Rs. 11946 =
⑪/③⑤ Building providing 1.5mm coat punning including curing carriage of water do--do--do--					
Area vide T.M.B.P. - 7 -				14.22 m ²	
@ Rs. 45 = 92/m ²					- Rs. 153 =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤/⑥ Construction of subgrade & earthen shoulder with approved material obtained from borrow pits					
Qty wide T.M.B.P-3	-			780 m ³	
@ Rs 176 = 587 m ³					- Rs 1377 =
⑥/⑦ Granular sub base with Coars = graded material for grade I					
Qty wide T.M.B.P-4	-			441.230 m ³	
@ Rs 2517 = 15 m ³					- Rs 1110642 =
⑦/⑧ WBM Grade II, providing, laying & spreading and compacting stone aggregate in uniform layer.					
Qty wide T.M.B.P-5	-			140.623 m ³	
@ Rs 3028 = 14 m ³					- Rs 425826 =
					1895293 =
Add 12% G.S.T				+	227435 =
Add 1% Labour cess				+	18953 =
					2141681 =
Less 10% as per below agreement (-)					214168 =
					1927513 =