

LALAN SINGH

MALHARIA SIMANA TO PUJARI
TOLA.

(MPCSY-SC)
Shedule XLV Form No. 134.

R.W.D. KATHAR — DIVISION

SAMELI — SUB-DIVISION

No - 2019

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. & maintenance					
of road from malharla					
Simana to Pulwari tola					
Name of Agency:- Lalan Singh					
(AT - Molaliya Tola, molama Pura)					
Agreement No:- 04/SBD/2020-21					
Date of commencement:- 30.4.2020					
Date of completion:- work in progress					
Abstract of cost:-					
Date of entry:- 5.3.2021					

1/1.	F/V & fixing of				
	working benchmark				
	pillars				
	Qty. vide TMBP-1				
	i.e. Qty: 2.0 km				
	@ 32113.36 / km = 64227				
2/2.	clearing and grubbing				
	road land				
	Qty. vide TMBP-2				
	i.e. Qty: 0.54 Ha				
	@ 51168.74 / Ha = 27631				
	C/O = 91858				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F =	4161635
10/35. P/V	PCC	M20	etc		
	substructures				
	Qty vide TMBP-6				
B/F/P-6	i.e. Qty = 71.07 m ³				
B/P/P-7	i.e. Qty = 62.96 m ³				
	Total Qty = 134.03 m ³				
	@ 6130.23 / m ³ =				821635
11/36. P/V	2 layering RCC				
	Pipe NP-3 @ 1000 mm				
	area for culverts				
	or first class bedding				

	Qty vide TMBP-6				
	i.e. Qty = 30 m				
	@ 3458.46 / m =				103753
	Total Rs =				5087083
	Add 12% GST + 1% L. cess =				661321
					5748404
	Less 0.02% discount =				1150
	Net Amount Rs =				5747254
	5.3.2021				5/3/2021
	J.E.				A.E.

Continuation