

F-2R

Module XLV-Form No. 134

गोमतीगंगा नदी किनारे का क्षेत्र DIVISION

गोमतीगंगा नदी किनारे का क्षेत्र SUB-DIVISION

MEASUREMENT BOOK

NO 2445

M/W :- Ban Tara To Mankei Path.

1st & final Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:-	Restoration work from Bantara				
	to Maruki Road-				
Block:-	Sungand.				
Agency:-	Departmental.				
Authority:-	E.E RWD, Pupin,				
Date of Measurement:-	17/05/21				

1.) Providing and laying of
 brick bats obtained from
 chimney by mechanical means
 with all spreading grade
 all complete as per the direction
 of E.P.

1	16.00	1.80	1.25	36.00
1	15.00	2.20	1.25	41.25
1	6.00	1.00	1.10	6.60
1	15.00	3.30	1.25	61.88
1	9.00	3.13	1.20	33.80
1	17.00	1.38	1.10	25.80
1	7.50	1.13	1.00	8.48

Total qty

213.81 m³.

Continuation

do

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	9.00	0.900	1.10	8.91
	1	10.00	2.10	1.20	25.20
	1	25.00	1.15	1.55	44.56
	1	14.00	1.15	1.40	22.54
	1	19.00	2.00	1.44	54.72
total qty (A)					369.74 m ³
Deduction for rubbish qty (20%) from (A)					(-) 73.95 m ³
Net brick bat qty					⇒ 295.79 m ³

(2) Providing Quarry material
rubbish for filling the voids
in brick bats all complete

as per direction of E/I


20% rubbish qty of brickbats ⇒ 73.95 m³

Shankar
17/05/24
JE

Shankar
17/05/24
AE

Shankar
17/05/24
A.E.

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रणाल, पुपरी

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1.) Providing and laying of brick bat obtained from chimney with mechanical means with all spreading, grading all complete as per the direction of E/I					
alg vide TMB/P-02					
alg 295.75 m ³ @ 1546.00/m ³					⇒ 4,57,291.00
(2.) Providing Quarry material rubbish for filling the voids in brick bat all complete job as per specifications and direction of E/I					
alg vide TMB-P/02					
alg 73.95 m ³ @ 742.00/m ³					⇒ 54,871.00
Subtotal Amount (Rs)					⇒ 5,12,162.00
(a) Add 1% labar chrs. (Rs)					⇒ (+) 5122.00
(b) Add @ 12% GST. (Rs)					⇒ (+) 61,459.00
G. Total Amount (Rs)					5,78,743.00/-
Shree 17/05/21 JE Shree 17/05/21 A.E 					
कार्यपालक अभियन्ता ग्रामीण कार्य विभाग कार्य प्रमण्डल, पुरी					