

गौरी गिरि नदी के गौरी काशी ताल

Schedule XLY-Form No.-134

मानव जाति (गैर)
DIVISION

मानव जाति
SUB-DIVISION

MEASUREMENT BOOK

1651

5TH AND Final bill
Nam eaf work - const. of sad and
C.D. Work from Sofo Purvi
Kamala Tatbandh to
parji purvi tal under
MMUSB.
Agency - Alakh Ransan const.
Pvt. Ltd.
Agreement No. 25SBD/2019-20
Agreement value - 9599931 = 0
Date of start - 14/11/2019
Date of completion - 13/11/2020
Actual date of completion - 27/12/20
For the ear measurement

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. N	7652034=00
	220.00	M ² @	850.93	M ² &	187205=00
(17/19)	providing road markings with hot applied Thermo plastic compound 2.5 mm				
	Trade as per E/F				
	Qty vide T.M.B.P-25(16)				
	25.40	M ² @	953.99	M ² &	24231=00
(18/20)	Providing and turning				
	typical 11m 65% in form				
	at road sign as per E/F				
	Qty vide T.M.B.P-26(17)				
	05 No.	@	10388=18	No. &	51941=00
(19/21)	Earth Work excavation in open foundation for structure				
	as per E/F				
	Qty vide T.M.B.P-26(18)				
	89.40	M ³ @	261.90	M ³ &	23414=00
(20/22)	providing PCC 15 in open foundation as per E/F				
	Qty vide T.M.B.P-26(19)				
	13.80	M ³ @	6669.58	M ³ &	92040=00
(21/23)	providing PCC 120 in sub structure as per E/F				
	Qty vide T.M.B.P-26(20)				
	101.22	M ³ @	7637.82	M ³ &	773100=00
(22/24)	providing and labing ree				

Scanned by CamScanner