

प्रमाणित किया जाता है इस मापी
प्रतिमा में प्रतीन से छप्पे कुल 100
(एक सौ) पण्ड अंकित है जिसे श्री
अशोक कुमार सहायक अभियंता
अवत प्रमंडल सरपेरा के नाम से
निर्गत किया जाता है।

14/12/18

कार्यपालक अभियन्ता
प्रमाण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
राम प्रसाद
14-12-18

विंडा 2 सरपेरा

DIVISION

अवत प्रमंडल सरपेरा

SUB-DIVISION

Measurement Book

No. 2777

Name of officer श्री अशोक कुमार
सहायक अभियंता अवत प्रमंडल सरपेरा
Date of first entry _____
Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 nd on A/c bill					
Name of work:- Const ⁿ of road from					
Middle School Miznagar to					
Miznagar					
Agency:- Global Solutions					
Agreement No:- SBD-58/2018-19					
Date of start:- 09/03/19					
Date of completion:- 08/03/20					
Actual Date of completion:- Work in progress					

(317) Providing, laying, spreading & compacting stone aggregates WBM grade-III do do all complete

1x17x	$\frac{2.80+2.45}{2} \times 0.075$	=	3.346
18x	$\frac{3.95+5.40+3.45}{3} \times 0.075$	=	5.759
1x15x	$\frac{3.90+3.75+3.60}{3} \times 0.075$	=	4.218
1x	$2.55 \times 1.90 \times 0.075$	=	0.363
15x	$\frac{3.60+4.30+2.45}{3} \times 0.075$	=	3.881
11x15x	$\frac{2.45+2.65+2.55}{3} \times 0.075$	=	2.868
1x15x	$\frac{2.55+2.40+3.15}{3} \times 0.075$	=	3.037
1x9.85x	$\frac{3.15+3.70}{2} \times 0.075$	=	2.530
1x16x	$\frac{4.50+4.40+5.20}{3} \times 0.075$	=	5.64
1x20x	$\frac{4.45+4.30+5.45+4.15}{4} \times 0.075$	=	6.881

Continuation

38.523m³

Abstract of Cost

① 312	clearing & grubbing road land (By manual means) do do all complete 0.206 Ha vide MB Pg No - ⑨ @ Rs 50148.62/Ha — Rs 10330=00
② 313	Const ⁿ of embankment with material obtained from borrow pit with a lift upto 100cm with all complete 142.942 m ³ vide MB Pg No - ⑨ @ Rs 155.73/m ³ — Rs 22261=00
③ 314	Const ⁿ of embankment with material obtained from borrow

Continuation

Rs 32591=00

Continuation