

ਸ਼੍ਰੀ ਪਦੁਕੇਸ਼ ਕੁਮਾਰ ਸਿੰਘ

MMGSY (WORKD BANK) ਮੀਨਸਟਰੀ -
① NAME OF WORK - Ghoramnam Baider gadar Ghar + 0
Bisrampur Ghaten

Schedule XLV-Form No. 134

World Bank

ਕੁਮਾਰ ਸਿੰਘ

DIVISION

M.B.No-135
19-20

ਸ਼੍ਰੀ ਕੁਮਾਰ

SUB-DIVISION

MEASUREMENT BOOK

୧. ମାପିବା ବିଭାଗର ନାମ ଓ ବିବରଣୀ
 ୨. ମାପିବା କ୍ଷେତ୍ରର ନାମ - ୧୦୦ (୧୦୦୦)
 ୩. ଏହା କିପରି କରାଯାଇଛି, କାହିଁ
 ୪. ଏହା କେଉଁଠି କରାଯାଇଛି

୧/15.11.19
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 15.11.19

Sch. XLV-Form No. 134

୧୦୦୦୦୦ DIVISION
 ୧୦୦୦୦୦ SUB-DIVISION

Measurement Book

No. 135
 19-20

୧/15.11.19
 Executive Engineer
 Rural Works Department
 Works Division Phulparas
 15.11.19

Name of officer

Date of first entry

Date of last entry

MMS (World Bank) ମିଳିତ ଲେଖା -
 Name of work - Ghatmahan Roadway Ghatmahan to
 Bishenpur Ghatmahan.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c bill					
Name of work: const. and					
Maint. of Road and					
work pack. No. Mmssy WB-18					
Phulphras - Ghormohan Bardev					
Yadar Ghar - to Bish. Bisanpur					
hath.					
Agency - M/s Jadubansh Kumar					
Singh.					
Agreement No. - 45 SBD/2019-20					
Date of commencement - 15.11.2019					
Date of completion - 14.11.2020					
Date of Measurement - 25.07.2020					
1. Providing and fixing logo					
of mmssy project.					
Providing and fixing logo of					
Mmssy project - 01 No.					
Citizen Information Board - 01 No.					
- 02 Nos.					
2. Setting out pillars etc.					
8 Nos. x 1.700 cm = 14 Nos.					
3. Clearing and grubbing of					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
(1) Proprietary and fixing Logo of MML & Project					
2.0 NO side P-12 plan no-1					
CB 10321.66/each			B	20,643=00	
(2) Setting out Pillars					
170 NO side P-12 plan no-2					
CB 2520.06/each			B	42,841=00	
(3) Clearing and grubbing					
0.714 Hec side P-12 plan 3					
CB 49739.47/Hec			B	35,514=00	
(4) Construction of embankment					
Roadway cuttings					
59.75 m ³ side P-13 plan 4					
CB 31.42/m ³			B	1,877=00	
(5) Const. of embankment					
(i) for 100 m					
2995.32 m ³ side P-13 plan 5					
CB 142.67/m ³			B	4,27,342=00	
(ii) for lead 1000 m					
748.83 m³					
523.67 m ³ side P-13 plan 5					
CB 189.57/m ³			B	1,40,413=00	
(6) Earthwork excavation					
148.99 m ³ side P-13 plan 6					
29.80 m ³ side P-13 plan 1					
178.79 m ³					
CB 261.90/m ³			B	46,825=00	

Continuation

B 7,15,455=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) P.C.C. M15					
22.98 m ³ vol of P-13 gun 7					
4.60 m ³ vol of P-17 gun 2					
27.58 m ³					
CB 6408.21/m ³			B	1,76,738=00	
(8) P.C.C. M20 in Sub structure					
168.22 m ³ vol of P-18 gun 8					
33.74 m ³ vol of P-17 gun 3					
202.46 m ³					
CB 7361.87/m ³			B	14,90,484=00	
(9) Mure Pipe 1000 mm dia 14 P.					
37.50 m vol of P-14 gun 9					
7.50 m vol of P-18 gun 4					
45.0 m					
CB 3698.20/m			B	1,66,419=00	
(10) GSB 900 in C.C. Portin					
163.63 m ³ vol of P-14 gun 10					
CB 3267.71/m ³			B	3,71,310=00	
(11) W.B.M 400 in C.C. Portin					
85.22 m ³ vol of P-14 gun 11					
CB 4063.02/m ³			B	3,46,257=00	
(12) GSB 900 in BT Portin					
1419.15 m ³ vol of P-14 gun 12					
CB 3267.71/m ³			B	46,37,371=00	
(13) W.B.M 400 in BT Portin					
493.04 m ³ vol of P-14 gun 13					
CB 4063.02/m ³					

Continuation B 20,03,231=00

B 99,07,259=00

Continuation