

Schedule XLV-Form No. 134

NH-104 TO DHATA TOL SANPATAHA
MMGBSY (SC) - (LAUKAHTI BLOCK)

DIVISION

PART - A.

SUB-DIVISION

MMGBSY (SC) GEN. SC

युग्म इयत्

M.B.No - 242

20-21

MEASUREMENT BOOK

Kanhaiya Ho

प्रमाणित किया जाता है कि इस मापी
पुस्तक पंजी में मशीन द्वारा मूद्रित-100
(एक से) पृष्ठ हैं जो सहायक अभियंता
कार्य अथवा प्रमण्डल लेखिका के नाम से
निर्गट हैं।

Executive Engineer
Rural Works Department
Works Division Phulparas

Schedule XLV- Form No.- 134.

DIVISIUN

SUB-DIVISION

MEASUREMENT BOOK 242
20-21

No.

Name of officer

Executive Engineer
Rural Works Department
Works Division Phulparas

Date of fist entry

Date of last entry

Sch. ATV Form No. 131

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

Name of Work: Const. of
road NH-104 to
Dhota Tol
Sanpatha under
MMSY CSC

Name of Agency
Kanhgiya Tha

Agreement No. 38-EBD/2020-21

Date of Commencement: 06.01.2021

Date of Measurement: 10.04.2021

Item No. 01


C/W in excavation
for foundation

H.W. $2H \times 2H \times 6.45 \times 1.40 \times 1.50 = 54.18$
Below m^3
Pipe $2H \times 1H \times 4.85 \times 1.53 \times 0.965 = 5.42$
 m^3
 $59.60 m^3$

Item No. 02

Providing Msc (1:2:5:5)
in foundation

H.W. $2H \times 2H \times 6.45 \times 1.40 \times 0.15 = 5.42$
Below m^3
Pipe $2H \times 1H \times 4.83 \times 1.53 \times 0.250 = 3.97$
 m^3
 $9.19 m^3$


04.2021
10. J. K.

Date 08.05.2021

Item No. 01

P.C.C. in ~~at~~ substructure

Continuation

Abstract of 2nd A/c Bill

Sch XIV Form No. 13

17

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Date	30.05.2021				
Item No. 01					
Providing & fixing of benchmark & reference pillars					
Abstract of 2nd A/c Bill Page 10 -					14 Nos.
14 Nos @ Rs 2552 = 69/Ho					
→ Rs 35752 = 00					
Item No. 02					
Clearing & grubbing road land					
Abstract of 2nd A/c Bill Page 10 -					0.63 H
0.63 H @ Rs 49,496 = 70/H					
→ Rs 31,182 = 00					
Item No. 03					
Dismantling of existing structure					
Abstract of 2nd A/c Bill Page 10 -					52.00 m ³
52.00 m ³ @ Rs 228 = 72/m ³					
→ Rs 11,893 = 00					
Item No. 04					
Removing all types of hump pipe					
600mm to 900mm dia H.P.					
Abstract of 2nd A/c Bill Page 11 -					5.00 m
5.00 m @ Rs 228 = 68/m					
→ Rs 1143 = 00					

Continuation

Rs 79,270 = 00


Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
5. Const. of embankment with material obtained from borrow pits					
(a) For 1000 m lead					
Abstract of 2nd A/c Bill Page 11 -					765.84 m
765.84 m ³ @ Rs 125 = 11/m ³					
→ Rs 1,34,106 = 00					
(b) For 100 m lead					
Abstract of 2nd A/c Bill Page 11 -					3063.64
3063.64 m ³ @ Rs 139 = 00/m ³					
→ Rs 4,25,846 = 00					
Item No. 06					
Earth work in excavation					

For foundation					
Vide this M.B. Page 14 -					59.60
Abstract of 2nd A/c Bill Page 11 -					89.40
149.00 m ³					
149.00 m ³ @ Rs 260 = 58/m ³					
→ Rs 38,828 = 00					
Item No. 07					
Providing M.C. (P.C.C.) 1:2:5 as levelling course in foundation					
Vide this M.B. Page 14 -					9.19 m ³
Abstract of 2nd A/c Bill Page 11 -					13.79
22.98 m ³					
22.98 m ³ @ Rs 6,501 = 98/m ³					
→ Rs 649,415 = 00					
Continuation					
Rs 8,28,165 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Item No. 08					
P.C.C. in substructure					
as per specification					
Vide this M.B. Page 15					67.49
As per Abstract of 2nd A/c B.M. Page 12-13					101.24
					168.7357
As per B.O. -					168.70 M ³
168.70 M ³ @ Rs 7,400 = 29					12,48,513 = 00
Item No. 09					
Providing & laying					
R.C.C. pipe 1000 mm dia					
Vide this M.B. Page 15					15.00
Abstract of 2nd A/c B.M. Page 12-13					22.50
					37.50 M
37.50 M @ Rs 3641 = 90					1,36,571 = 00
Item No. 10					
Const. of granular sub					
base by provided well					
graded material					
Vide this M.B. Page 15					1,402.11
1,402.11 M ³ @ Rs 3,552 = 32					4,980,743 = 00
Item No. 11					
Providing, laying, spreading					
and compacting W.B.M. G. 2					
Vide this M.B. Page 16					486.83
Continuation					Rs 7,93,992 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					$486.82 \text{ m}^3 @ \text{Rs } 4,300 = 21 \text{ m}^3$ $\rightarrow \text{Rs } 21,27,286 = 00$
Item No. 12.					
Providing & fixing of typical MMGSY					
informatory sign board					
as per MOD specification					
Visit this					
Abstract of 2nd A/c B/M Page 12 -					
2 Nos @ Rs 10,895 = 15/Ho					
$\rightarrow \text{Rs } 21,796 = 00$					
$\text{Rs } 93,53,068 = 00$					
Add 12% GST - Rs 11,22,368 = 00					

		$\text{Rs } 1,04,75,436 = 00$
Add 11% L.C.	$\text{Rs } 93,531 = 00$	
	$\text{Rs } 1,05,68,967 = 00$	
Deduct 1% as per Contract	$\text{Rs } 10,56,897 = 00$	
	$\text{Rs } 95,12,070 = 00$	
Deduct Previous Payment	$\text{Rs } 58,03,140 = 00$	
	$\text{Rs } 37,08,930 = 00$	


 30.05.2021
 J.C.