

1st and Last Bill of Const. Work

1

Name of Work-
Situation of Work-
Agency by which work is executed-
Date of Measurement-
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Jhaptha Minapur Path to Samatabad				
JP Chowk Hote Hue	Mithansarai Bandh Tak.				
Agency:-	AMI Buildtech Pvt Ltd.				
	Madhopur (Muzaffarpur)				
Aggr. No:-	67	MBS	2020	-21	
Aggr. Value:-	₹	344	79	845=00	
Date of Start:-	11.09.2020				
Date of Completion:-	10.06.2021				
Actual Date of Completion:-	06.06.2021				
Date of Measurement:-	06.06.2021				

Work done

① Cleaning and grubbing of road

Land width - do - do - all complete job

$$2 \times 41 \times 30.0 \text{ M} \times 1.0 \text{ M} \times \frac{1}{10000} = 0.246 \text{ Hec}$$

$$2 \times 37 \times 30.0 \text{ M} \times 1.0 \text{ M} \times \frac{1}{10000} = 0.222 \text{ Hec}$$

$$2 \times 38 \times 30.0 \text{ M} \times 1.0 \text{ M} \times \frac{1}{10000} = 0.228 \text{ Hec}$$

$$2 \times 1 \times 20.0 \text{ M} \times 1.0 \text{ M} \times \frac{1}{10000} = 0.004 \text{ Hec}$$

$$0.700 \text{ Hec}$$

② Providing and Laying Granular

Sub-Base with approved materials

In widening

$$2 \times 34 \times 30.0 \text{ M} \times 0.525 \text{ M} \times 0.10 \text{ M} = 107.10 \text{ M}^3$$

$$2 \times 32 \times 30.0 \text{ M} \times 0.525 \text{ M} \times 0.10 \text{ M} = 100.80 \text{ M}^3$$

$$2 \times 1 \times 20.0 \text{ M} \times 0.525 \text{ M} \times 0.10 \text{ M} = 2.10 \text{ M}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BFB	8171	285 = "
Add Labour Less @ 1%			B	8171	3 = "
GST @ 12%			B	980554	= "
SF @ 10%			B	78799	= "
			B	9312351	= "
Less 15.12 % as per Agreement			B	1408027	= "
			B	7904324	= "
Work has been completed as per Specification					
		Rajendra 6/6/21 JE Mushahar		06.06.21 A.E.	C/S 11.0