

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of work -	Kadwa Diyara Harizen tola				
	to Middle school Chairpur				
	via Karimpur				
Block -	Nangachlia				
Agency -	Departmental				
Authority -	Executive engineer				
	RWD work Division				
	Nangachlia				

Date of entry - 20/07/20

Records measurement -

- ① For cement bag with
sand & labour including
carriage, loading, filling
etc - complete job.

APS 4/5 - (LHS & RHS)

$$7.0m \times 1.80m (w) \times 2.5m = 31.50m^3$$

$$7.0m \times 1.80m \times 2.50m = 31.50m^3$$

D/S - (LHS & RHS)

$$5.0m \times 1.80m \times 2.50m = 22.50m^3$$

$$5.0m \times 1.80m \times 2.50m = 22.50m^3$$

~~Pat Aron~~
20/07/20
DE

Date of entry -

complete job

Total =	259.0 m
---------	---------

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
② Rate for fitting & fixing 62mm-75mm bamboo runners in position at every vertical poles with 150 m long nails					
— Complete job.					
Vertical poles					
		10 Nos	3-0 m		30-0 m
Bottom-		2 x 13-0 m			= 26-0 m
Top-		3 x 15-0 m			= 45-0 m
At bamboo poles					
Left 4/5-		2 x 7-0 m			= 14-0 m
		2 x 6-0 m			= 12-0 m
D/S					
		2 x 5-0 m			= 10-0 m
		2 x 5-0 m			= 10-0 m
Top of chachri					
		2 x 2 x 12-0 m			= 48-0 m
					195-0 m
③ Supplying fitting and fixing split-bamboo woven Chachri with 20566					
At site — complete job.					

~~18/11/20~~
04/08/20
SE

Date of entry - 30/09/20

Road-damage

$$2 \times 13.0 \text{ m} \times 1.20 \times 1.50 \text{ m} = 78.0 \text{ m}^3$$

4x 1.50m	x 1.20m	x 2.0m	= 14.40m ³
			<u>92.40m³</u>

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

② Filling in foundation
damage road trenches
complete job.

10.60 m x 3.0 m x 2.20 m

= 69.96 m³

③ Bricks bats
including spreading
laying Hand packing
& compacting with
C1 Hammer in layer

not exceeds 75 mm

thick including cost

of labor - complete job.

12.0 m x 3.70 m x 0.60 m = 26.64 m³

6.0 m x 3.75 m x 0.60 m = 13.50 m³

2 x 7.0 m x 1.20 x 0.60 m = 10.08 m³

50.22 m³

~~20/09/20~~
SE

~~30-09-2020~~
A-E

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Final Bill

Name of work - Kadiwa Diyara Harizen

tola to middle school

Khairpur via Karimpur

Block - Mangachhia.

Agency - Departmental

Authority - Executive engineer

R.W.D. work Division

Mangachhia

Estimate - 4,10,800-00

Date of entry - 27-01-2021

ABSTRACT OF COST.

(1) Rate for cutting

62mm-75mm dia

bamboo pile to size

and making shoes

and driving etc -

all complete job.

Same Qty vide T.M.B

259-0 m 9 km - 1 & P-2

@ Rs. 46.35/m — 12,005-4

Co - 12005-00

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					Per 12,005=00
② Rate for fitting					
1 fixing 62-75mm					
dia bamboo runners					
in position at every					
vertical poles with					
150 m long nails					
— complete job.					
Same qty vide TMB					
9 tem-2 & P-3					
195.0 m @ 24.78/m					4832.00

③	Supplying fitting & fixing				
	in position of plot				
	bamboo woven chachri				
	— complete job.				
	Same qty vide TMB				
	9 tem-3 & P-3/4				
32.0 m ²	@ 231.16/m ²				7397.00

④	Produce cement bag				
	with sand and				
	labour including				
	carriage, laying, filling				
	etc — complete job.				

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
				P.R. —	24234.00
				Same Qty vide T.M.B.	
129.12 m ³	9 km-1 &		P-1/2		
				Same Qty vide T.M.B.	
92.40 m ³	9 km-1 &		P-4		
221.52 m ³					
				Nett Bag =	6515.00
				@ 31.22 / Bag —	203398.00
(5)				Poo, filling local	
				sand in road	
				trenches	

complete job.

				Same Qty vide T.M.B.	
				9 km-2 & P-5	
69.96 m ³	@ 588.91 / m ³				41200.00

(6)				Providing bricks	
				bats including	
				spreading, laying	
				hand packing and	
				compacting with C.I.	
				hammer in layer	
				not exceeding 75mm	
				thick — complete job.	

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
				Rf —	268832=00
Sam dt mdt T mB					
q temp - 3 & P-5					
50.22 m ³	@ 1718.47 / m ³				86302=00
					3,55,134=00
Add @ 12% G.S.T					42,616=00
Add @ 1% Labour chgs					3551=00
Add @ 10% S. Fees					9472=00
Total Amount				Td	4,10,773=00
27.01.21 SE	Ae 27-01-2021 AE			CNP Rt 27/01/2021	

Inspection Report For Flood Damage Work

Date :- 22-02-2021

1. Name of PIUs - Executive engineer, RWD Work Division - Mangachhia
2. Name of Block/Road :- Mangachhia/ Kadwa Diyara Harizan tola to Middle school
Khaipur via Karimpur

A. For Road

1. Damage location/Chainage CH-915M-927M, CH-1900M-1913M
2. Damage length 12M, 13M
3. Nature of Damage Erosion by flood water
4. Details of Restoration Works
 - (i) Material being used in Restoration Works: local sand, Ec bags, Bamboo, Brickbat
 - (ii) Equipment's/Tools Being used in Restoration Works:
 - (iii) Procedure Taken up in Restoration Works:
 - (iv) Restored Length: 25 M

B. For Bridge


1. Damage Location/Chainage
2. Damage length
3. Nature of Damage
4. Details of Restoration Works
 - (i) Material being used in Restoration Works:
 - (ii) Equipment's/Tools Being used in Restoration Works:
 - (iii) Procedure Taken up in Restoration Works:
 - (iv) Restored Length:

C. Requirement of New CD/Bridges

- (i) Name of Road: Kadwa Diyara Harizan tola to Middle school Khaipur via Karimpur
- (ii) Location/Chainage CH-915-927M
- (iii) Type of CD Work/Length required Rec culverts length-5.0m span


Notes:-

- Upload one Photograph of damaged portion if available
- Attach minimum Two Photograph (during restoration & after restoration) photographs should be Geotags and at Least one Photo be captured in selfie mode.
- Restoration Work has been done during flood Season, but at present exact measurement can't be possible as per actual work done.


22/2/21
Signature of JE/AE/EE
Executive Engineer
R. W. D. W. D. Mangachhia


22/2/21
Signature
(Name of Inspector)


22.2.21
AE


22/2/21
AE