

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Ist on A/C Bill

Name of work:— Construction of
 Road from Daudhaga
 to Maderna to
 Khajaula Village.

Agency:— Tribuzaari Sharan
 Singh

At: Totahan, Puzkhaur
 Lalgarh

Agreement No.— 87 SBD/2020-21

Agreement value:—

Grat. Cost— H 57.45273 lac

Mat. Cost— H 8.69849 lac

Total— H 66.15222 lac

Dt of Start:— 08-02-2021

Dt for Completion:— 07-11-2021

Actual dt of Completion:— Work on
 Progress.

1. Providing & fixing of
 working Benchmarks /
 Reference pillar --- a)
 per technical speci-
 cation clause 2011

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.f	H	175961.6
6. Construction of embankment with --- cl 301.5					
1000 m lead					
584.40 m ³ qty V.T.M.B. P-3					
@ 190.97 per m ³					111603.0
7. Construction of sub grade					
2 earthen --- cl 303.21					
43.80 m ³ qty V.T.M.B. P-3					
@ 192.04 per m ³					8411.0
8. Construction of granular sub base --- cl 401.					
358.80 m ³ qty V.T.M.B. P-5					
@ 2949.29 per m ³					1058205.0
9. Providing & Compacting WBM. gr-3 --- cl 405.					
222.334 m ³ qty V.T.M.B. P-6					
@ 3848.74 per m ³					855706.0
10. Providing & fixing of 16 MNCIS sign board --- cl 700.1					
2.0 Nos qty V.T.M.B. P-6					
@ 9487.25 per No					18975.0
11. Providing & laying of R.C.C. pipe duct --- --- Area					
25.0 M. qty V.T.M.B. P-6					
@ 884.32 per m					22108.0
C.C.					2250969.0

Continuation

[illegible]