

MMGSY- L022 Gorgi to Karan Bagha - 0.590 km

Ag. No. 59 SBD/2020-2021

Schedule XLV-Form No. 134

Shorghati

DIVISION

Doshi

SUB-DIVISION

Name of Agency - Praveen Kumar Priyedarshi

1276

MEASUREMENT BOOK

D.O.S - 10.8.20

D.O.E - 09.05.2021

Shorghati DIVISION

Mohampur SUB-DIVISION

Measurement Book

No. 1276

Name of Officer _____

Date of first entry _____

Date of last entry _____

Sherghati DIVISION

Moham pur SUB-DIVISION

Measurement Book

No. 1276

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					<u>Ist on Alcabill</u>
Name of work:-					Construction
of road from					to Korian Bigha.
Name of Agency:-					Praven
Kumar Projectors					
Date of W/O:-					10/8/20
Date of Completion:-					31/5/21
Date of measurement:-					21/4/21

1(i) Construction of
Benchmark and
reference.

$$20 \times 25 \text{ m} = 500 \text{ m}$$

$$\text{or, } 0.50 \text{ km}$$

(ii) Construction of reference
pillars and markers.

$$20 \times 25 \text{ m} = 500 \text{ m}$$

$$\text{or, } 0.50 \text{ km}$$

2. Clearing and grubbing

Road 2 km

$$20 \times 25 \text{ m} \times 5.80 \text{ km} = 29500 \text{ m}$$

$$\text{or, } 0.295 \text{ Hectare}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Construction of concrete menal with approved material with lead 100mm as per specification.					
	5	25m	3.0	0.45	168.75
	4	25m	5.0	0.30	150
	10	25m	4.9	0.30	367.50
	1	25m	5.0	0.30	37.50
					723.50m ³
4. Construction of Sub grade and Carthen shoulder as per spec					
	5	25m	3.0	0.40	150m ³
	4	25m	4.9	0.40	196
	10	25m	4.9	0.40	490m ³
	1	25m	5.0	0.30	37.50m ³
					873.50m ³
5. Construction of granite Sub-base by providing Well graded Material as per spec.					
	5	25m	3.75	0.10	46.88m ³
	4	20m	3.0	0.10	24.0m ³
	8	25m	3.20	0.20	128m ³
	4	20m	2.44	0.20	39.04m ³
	1	15m	2.44	0.20	7.32m ³
					245.24m ³

20.

2/4/21

Continuation

J.E

ABSTRACT OF COST

1 (i) Construction of Bench
Mark Quantity Vide Page
— (1), 0.50 Km @ RS. 5748.83 / Km RS. 2874 =

(ii) Construction of Reference
Pillars Buried Quantity
Vide Page — (1), 0.50 Km
@ RS. 3574.17 / Km Rs. 1787 =

2. Clearing and Grading
Road Land. Vide Page
— (1), 0.295 Hectare
@ RS. 49530.51 / Hectares, 14611 =

C.O RS. 19272 =

Continuation