

Solanki Const.

Idgah to Lo36
Schedule XLV-Form No. 134

m m 95 Y - SC

AZ RWD works

Motihari

DIVISION

ketwa

SUB-DIVISION

M.B.H. - 5521.

MEASUREMENT BOOK

Solanki Const.

Certified that this Measurement
book contained one hundred (100) pages
Machine Numbered and Serial No. A-8
R.W.D. Work Sub. Katwa

11/7/22
Executive Engineer
R.W.D. (W) Division
Motihari

Sch. XLV—Form No. 134

A.E. R.W.D. WORK DIVISION
Katwa SUB-DIVISION

Executive Engineer
R.W.D. (W) Division
Motihari

M.B.N. 5521.

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work-	Const ⁿ of road				
from	Idgah to L.036 (M.M.W.S.Y)				
Agency-	M/s Solanki Const ⁿ				
At	Chhoti Bariyarpur, Motihari				
Dist-	East Champaran				
Agreement No-	15 SBD/2020-21				
Agreement Value-	16345.63970				
Date of start-	11/06/2020				
Date of completion-	10/06/2021				
Recd Entry					

① Constⁿ of benchmark— 2.240km					
② Constⁿ of Ref. Pillar— 2.240km					
③ Bore and fixing M.M.W.S.Y					
informatory sign board— 3 Nos					
④ Clearing and grubbing					
road land					
2	X 10	X 30	X 1.50 =	900.00 ft	
2	X 10	X 30	X 1.50 =	900.00 ft	
2	X 10	X 30	X 1.50 =	900.00 ft	
2	X 10	X 30	X 1.50 =	900.00 ft	
2	X 10	X 30	X 1.50 =	900.00 ft	
2	X 10	X 30	X 1.50 =	900.00 ft	
2	X 14	X 30	X 1.50 =	1260.00 ft	
2	X 1	X 20	X 1.50 =	60.00 ft	
				6720.00 ft	

Continuation

~~2 0.67/feet~~

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) Brown weep holes					
Q-VI DP 13 (S) = 30 May					
R- 83 = 11/1000 R					2493=0
(17) G/F/F HYSD bars					
Q-VI DP 13 (S) = 3.24 m					
R- 46083.66/m R					149311=0
R- 81.61, 245=0					
Add 12% GST (+) R					979349=0
Add 1% labour cost to					81612=0
R					9222206=0
Less 0.0 1% below					92220
R					9221284=0
Less Prev. pay					R 5847363=0
R					3373921=0
<i>Final</i> 01.06.2021 SE					
<i>CP</i> <i>Signature</i> <i>SE</i>					
<i>01/06/2021</i> <i>AB</i>					
Materials statement					
(i) Soil - 1184.80 m					
(ii) Metal - 779.40 m					
(iii) Screwing - 152.50 m					
(iv) Sand - 4.52 m					

Continuation

Final
01.06.2021
SE