

MR-3054 (New)

M.B.No-400

20-21

Schedule XLV-Form No. 134

गोरिघासी ठाला भाया नया राँव सुरेश राय का
पर REO पंक्की सड़क कन्हैया चक तक

DIVISION

प्रमंडल. गोगरी

अवर प्रमंडल. परबल्ला

SUB-DIVISION

M.B.No-400

Measurement Book

Kishor Kunal Garg

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Conf. of					
pakki road from Goriyari					
dhala via Nayagaon Suresh					
Ray's house to REO pakki					
road Kanhaiyachak					
Name of Agency - Kishore Kunal					
Gang, At - Nayagaon Pachkhuti					
Agreement No - 27 BD/2019-20					
Date of start - 16.11.2019					
Date of completion - 15.08.2020					
Record measurement					
Date - 20.05.2020					
1. clearing & grubbing road					
land (by manual means)					
including uprooting wild					
vegetation etc - do-do-all					
comp. job -					
$2 \times 40 \times 30.0 \times 1.0 = 2400.00 \text{ m}^2$ $= 0.24 \text{ Ha.}$					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20. Pvg. & laying of hot applied thermoplastic compound 2.5 mm including reflectorizing glass beads etc-do-all comp. job —					
Qty. vide T.O.B.P. (21)					
256.0 m ²					
QRS. 735 = 35/m ² — Rs.					1,88,250/-
21. Pvg. & laying of typical masonry information					
Sign board with logo as more specification etc-do-all comp. job —					
Qty. vide T.O.B.P. (21)					
4.0 nos.					
QRS. 2.918.05/nos. — Rs.					35,656/-
					Rs. 29,18,677/-
Add 12% GST + 1% L.C. — Rs.					3,79,428/-
					Rs. 32,98,105/-
less 0.05% belawal (as per agg.) C-) Rs.					1,64,950/-
					Rs. 32,96,456/-
less previous payment C-) Rs.					23,43,097/-
(vide T.O.B.P. 15)					Rs. 9,53,359/-

31.07.2020
J.E.

Continuation

cap
31.7.20
AR
AR
31/7/2020
AR