

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक.....16.30...21.5.....

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

सेवामें,

अपरमुख्य कार्यपालक पदाधिकारी,
—सह—सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक...02/06/21

विषय:— मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में कुल रु0.
360.95117 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0:—आवंटन अधियाचना विहित प्रपत्र संलग्न।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, औरंगाबाद।

(H.M.P.)
05.06.21


3761


Rural Works Department
MMGSY (SC) Allotment Requisition Format
Division, Aurangabad


Name Of Division:- RWD, Work

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2018-19	SANDA DUMARI ROAD to JHAKHARI	AURANGABAD REAL ESTATE PRIVATE LIMITED	1.510	108.48000	87.43	10.38	51.08372	50.91790	85.29335	34.20963	On-going
2	2019-20	Tamsi Bedauli Road to Pawaiya	BHIM SINGH	1.800	132.50300	82.36	10.35	72.88033	72.87000	82.00435	9.12402	On-going
3	2019-20	karhari pmgsy to rajpur harijan tola	Sumit Kumar Singh	0.425	31.74000	25.37	3.04	5.98521	5.98000	25.35435	19.36914	On-going
4	2019-20	Yari Path to Durga Bigha	VIMLESH KUMAR SINGH	0.950	68.52600	52.95	6.50	0.00000	0.00000	32.12540	32.12540	On-going
5	2019-20	Rur so hadal RIVER SOHADA road to baburam bigha	Sumit Kumar Singh	0.430	31.53900	25.25	2.60	19.44213	19.44200	24.79195	5.34982	On-going
6	2019-20	Balikarna More to Balikarna Bigha	Atul Krishna	0.470	37.59100	30.55	3.74	0.00000	0.00000	19.94188	19.94188	On-going
7	2019-20	Bariyawa to Budhua Bariyawa Road	Satish Kumar Singh	0.750	58.78900	46.06	5.99	0.00000	0.00000	34.68375	34.68375	On-going
8	2019-20	Dhibar Pipra to Colony To Dhibar Pul	PRIYA RANJAN KUMAR SINGH	1.675	132.25500	104.31	12.87	40.55801	40.55200	104.29845	63.74044	On-going
9	2019-20	Aurangabad Amba Road to Malhori Tola	Sumit Kumar Singh	0.625	45.56600	35.71	4.79	0.00000	0.00000	25.52060	25.52060	On-going
10	2019-20	Chilhyawa to Barki Paderiya	RINA SINGH	0.810	61.81000	57.96	6.19	9.08350	9.08000	46.00791	36.92441	On-going
11	2019-20	Amba Nabinagar Road to Dakhanwari Bigha	Sumit Kumar Singh	0.465	29.90200	26.23	2.10	5.00000	5.00000	10.29076	5.29076	On-going
12	2019-20	DEO AMBA ROAD KHAIRA MORE to SALAHANA	Sunaina Devi	0.210	15.55800	12.06	1.69	5.00000	5.00000	12.04808	7.04808	On-going
13	2019-20	Mitersenpur to Basaura	Sumit Kumar Singh	0.450	34.03400	31.41	2.22	24.56867	24.56867	30.15899	5.59032	On-going

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
14	2019-20	Baija Bigha pitch Road to Ravidas Tola	Muneshwar Singh	0.320	23.74200	18.52	2.36	0.00000	0.00000	14.11302	14.11302	On-going
15	2019-20	Kutumba Sanda Dumri Path to Karamdih	Dhanjay Kumar Singh	1.670	131.34500	104.96	11.55	55.64484	55.64400	103.56474	47.91990	On-going
Total:-				12.56000	943.38000	741.13000	86.37000	289.24641	289.05457	650.19758	360.95117	


 Divisional Engineer
 RWD, Works Division
 Aurangabad(Bihar)


 Executive Engineer
 R.W.D. (W) Division, Aurangabad


 02.02.21