

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/C bill					
N/W- Const. & Maint. of road					
from Parvata Link road to					
Keshwa T-2 PWD Main Road					
Under MMBSY (SC)					
H/A- Bishwanathar Jha					
Agg. No - 43 SBD / 2020-21					
Date of start - 7-07-2020					
Date of comp - 6-07-2021					
(1) Providing & fixing B.M.					
pillar etc.					
Qty = 12 Nos					
(2) road clearing & grubbing					
road land etc.					
$50 \times 30.0 \times 3.50 = 5250.00 \text{ m}^2$					
$1 \times 30.0 \times 3.50 = 105.00 \text{ m}^2$					
$1 \times 28.0 \times 3.50 = 98.00 \text{ m}^2$					
					$= 5453.00 \text{ m}^2$
					$= 0.5454 \text{ Hect}$
(3) Const. of embankment with					
app. material — as per T-2					
$40 \times 30.0 \times \frac{1.50 + 2.00}{2} \times 1.10$					
					$= 2310.00 \text{ m}^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ provided laying 1000mm dia H.P. etc.					
2 X 3 X 2.50 Mtr =					15.0 Mtr
<u>Quantity</u> 25-5-21 2.6					
① Const. of G.S.B. grading I materials — as per Tech sp					
45 X 30.0 X 4.050 X 0.200 =					1093.50
1 X 8.0 X 4.050 X 0.200 =					6.48
					= 1099.98 M ³
<u>Quantity</u> 5-6-21 2.6					

Abstract

① providing, fixing of Bench Mark pillar etc.

Qty vide T.M.B.P. No. ①

= 12 Nos @ 2472 = 41 Nos @ 29,669.-

② Clearing & grubbing road land etc.

Qty vide T.M.B.P. No. ①

= 0.545 Hect @ 51133 = 76/Hect

R 27,867 = 00

③ Const. of embankment with

app. materials — as per Tech sp.

Qty vide T.M.B.P. No. ②

① 1000 Mtr lead @ 462.00 M³

@ 175 = 22/M³

R 80952 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 100 Mtr deep & 100 Mtr wide					$= 1848.0 M^3$
at 140 = 13/M ³					R 258960 =
(14) Const. of G.S.B. grading					
Materials etc.					
Qty vide T.M.B.P. No. (3)					
$= 1099.98 M^3$ at 3204 = 59/M ³					
					R 35,24,985 =
(5) E/c excavation in fdn					
etc.					
Qty vide T.M.B.P. No. (2)					
$= 259.596 M^3$ at 269 = 32/M ³					
					R 16050 =

(6) Providing P.C.C. M15 in					
fdn etc.					
Qty vide T.M.B.P. No. (2)					
$= 9.19 M^3$ at 6015 = 72/M ³					
					R 55,285 =
(7) Providing P.C.C. M20 in					
sub structure etc.					
Qty vide T.M.B.P. No. (2)					
$= 70.478 M^3$ at 6843 = 39/M ³					
					R 4,82,308 =
(8) providing & laying 1000 MM,					
dia H.P. C.C.					
Qty vide T.M.B.P. No. (3)					
$= 15.0 Mtr$ at 3956 = 49/M ³					
					R 59,347 =
					R 45,05,423 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P.R 45,45,423=
Add 12% GST				R	5,40,651=
Add 1% H/ess				R	45,054=
				R	50,91,128=
less 2.51% below				R	12,78,823=
				R	1,27,787=
				R	49,63,341=
<u>Bhadrey</u> 3-6-21 J.B.					<u>Journal</u> 3/6/21 H.E.