

प्रमाणित किया जाता है कि इस कार्य
मुक्त में कुल 100 (एक सौ) फर्से हैं।
जो Nabard अन्तर्गत चौरसिया
लहुवारी मेन रोड से ओखरी गाँव तक
कार्य का माप लेने हेतु श्री ददन-प्रसाद
सिंह (A.E.) कार्य श्रम प्रमंडल मोहनियाँ
के नाम से निर्मित किया जाता है।

14/12/21
Executive Engineer
R.W.D. Work Div. Mohania
14/12/21

(Nabard) राज्य योजना
Sch. XLV - Form No. 134

श्री ददन प्रसाद सिंह (A.E.)
कार्य श्रम प्रमंडल मोहनियाँ

DIVISION

कार्य-चौरसिया लहुवारी मेन रोड से
ओखरी गाँव

SUB-DIVISION

संवेदक- बिहार इन्फांटेक

Ag No- 87 SDD/20-21

Measurement Book

No. 552

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record entry					
Name of Work— Const.					
of road from					
Chaurasiya labor-					
hori main Road					
to Bhokhari Village					
Agency —					
Agg. No —					
D.O.A —					
D.O.C —					
① F.V. & fixing of working					
benchmark Pillar & reference					
Pillar etc. comp. at					
Per T.C. —					1.50 km
② Clearing & grubbing					
road land etc. comp. at					
Per T.C.					
2 21	39.00	1.55			1952.00 m ³
2 1	18.00	1.55			55.80 m ³
0/5 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) 600 mm Circular.					0/5 R 96,25,821.00
4.00 Nos					
@ R 11786.62/Nos R 19146.00.					
(ii) 800 mm x 600 mm Rectangular.					
2.00 Nos					
@ R 6682.85/Nos R 13365.00.					
(iv) 600 mm x 450 mm Rectangular.					
4.00 Nos					
@ R 4561.16/Nos R 18245.00.					
(22) P/V & erecting direction & Place. Identification sign board etc.					
Comp. as per T.C.					
Qty vide TMA Pg No-39.					
Item No-22.					
2.00 Nos					
@ R 11764.26/Nos R 23529.00					
					0/5 R 93,10,519.00
(23) Planting of trees by the road side.					

BY AND FOR THE PROJECT
Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				R/A = Rs 8790.51 & Co.
Gdy vide TMA Pg No-39, Item No-23. 30.00 Nos				
(A) R/R 819.90 /Nos				R/S 57394.00
(24) HAH Rock circular tree guard Gdy vide TMA Pg No-39, item No-24. 30.00 Nos				
(A) R/R 1566.79/Nos				R/S 169644.60
				C.R. 9877557.00
Add GST @ 12% T.C = Rs				1185303.00
Add LC @ 1%. Of T.C = Rs				98336.00
				= Rs 1116164.00
Less 1.15% below ad Per Agr Sl-I/R				128353.00
Payable amount - R.				
Less Previous Paid amount=Rs				805873.00
Payable amount - Rs				2975244.00
Sd/- 12/06/21 JE				E.S.T. R/S 17/6/21

Continuation