

29

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
Memo of Payment				
S. 75	5.1	119	38	=
S. 75	2.1	477	8	=
L. C. A.		2388		=
Cons.	1.1	2388		=
S. 75	1.1	2388		=
Revised	- 4	8895		=
SA		4177		=
Chemo	-	166814		=
Total -				238763 =
Paid for Rs. 238763				238763 =
By				238763 =
Executive Engineer				
Road Works Division				
Muzaffarpur East				
Sd/-				
26.8.2020				
				26/8/20

3rd	and	Last	Bill	of	Const	work
-----	-----	------	------	----	-------	------

Name of work:	NH-77 (Akaraha Bridge) to
---------------	---------------------------

Jamin Kantaui.

Agency - IMS Builders & Developers Pvt Ltd.

Hath. Sarganj (Hajipur)

Aggr. No: - 88 MB012419-20

Aggr. Value:-	₹ 17024523-00
---------------	---------------

Date of start:-	15.10.2019
-----------------	------------

Date of completion:- 14.07.2020

Actual Date of Completion - 19.05.2020

Date of entry: -	10.09.2023
------------------	------------

Further Measurement: - NIL

हुमना

10:59:2020

TE

K. Onyiah
12/09/20
A.E.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			0.5	3198	256 = 0
(19) Providing brick work in C.M.					
(1:3) in Culvert.					
Qty vide T.M.B.P (27) = 5.72 m ³					
@ R 55.72 = 571 m ³ → R 31875 = 0					
(20) Providing 15 mm thick C.F. with C.M (1:4)					
Qty vide T.M.B.P (27) = 44.00 m ²					
@ R 158 = 90/m ² → R 6992 = 0					
(21) Providing and Laying two coats of painting.					
Qty vide T.M.B.P (27) = 44.00 m ²					
@ R 86 = 94/m ² → R 3825 = 0					
(22) Providing and Laying hot applied pedestrian traffic.					
Qty vide T.M.B.P (27) = 4.00 m ²					
@ R 735 = 40/m ² → R 2942 = 0					
				R 3243890 = 0	
Add Labour Cess @ 1% → R 32439 = 0					
GST @ 12% → R 389267 = 0					
				R 3665596 = 0	
Less 10% as per Agreement → R 366560 = 0					
				R 3299036 = 00	
Less previous payment					
vide T.M.B.P (27) → R 3150000 = 0					
				R 149036 = 00	

exp
16.10.20

Continuation
Sumar
10.09.2020
JE

K Anubh
10/09/2020
A.E.

149036 = 149036

Sch. XLV-Form No. 134

Continuation