

2nd and Final bill

Sch. XLV-Form No.134

32

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road					
from Chharasahan Bankatun to					
Bhatkua Talu under HPK-3054					
Agency- Dhirendra Constn Pvt Ltd					
Agreement No- 42MBD/2020-21					
Agreement value- 114.6 / 000-00					
Date of start- 11/12/2010					
Date of completion - 10/09/2021					
Actual date of comp- 16/05/2021					
Further work- Nil					
Hence Measurement- Nil					

[Signature]
16/05/2021

[Signature]
16/05/2021

[Signature]
16/05/2021

Abstract of cost

① Clearing and grubbing road land

$$Q-VMBP27(D) = 0.67 \text{ hect}$$

$$\text{e R} = 49496.70/\text{hect} \quad 33163=$$

② Constn of subgrade and earthen shoulder

$$Q-VMBP27(D) = 1296.00 \text{ m}^2$$

$$\text{e R} = 176 = 75/\text{m}^2 \text{ R} = 229068=$$

③ Provision of subgrade

$$Q-VMBP27(D) = 144.78 \text{ m}^2$$

$$\text{e R} = 2349.53/\text{m}^2 \text{ R} = 340165=$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Prov'n with emulsi-2					
Q-VHDP27(4) =	93.25H				
e h. 4363.54/H ²					4,06900=0
(5) Prov'n with emulsi-3					
Q-VHDP27(5) =	194.89H				
e h. 3935.76/H ²					7,67,040=0
(6) Prov'n lime coat with emulsion (SS)					
Q-VHDP27(6) =	2625.25H				
e h. 41.68/H ²					10,94202=0
(7) Prov'n laying 1/1 x 5 coal					
Q-VHDP27(7) =	2852.48H				
e h. 210.02/H					5,99078=0
(8) Prov'n Tack coat with emulsion (RS)					
Q-VHDP28(8) =	15581.08H				
limited 15578.58H					
e h. 14=13/H ²					2,20,125=0
(9) Prov'n laying S.D. B.C.					
Q-VHDP28(9) =	318.14H				
e h. 10600.88/H ²					3372564=
(10) Prov'n and fixing 1cm stone					
Q-VHDP28(10) =	5 Nop				
e h. 2487.84/each h					12439=0
(11) Prov'n and fixing 2cm stone					
Q-VHDP28(11) =	13 Nop				
e h. 661=85/each h					8604=0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/13) Direction and Place identification sign					
Q-VIIBP28(12) = 9.60 ft					
e h - 12476.12/ft h - 1,19,771 =					
(13/15) 600mm equilateral					
Q-VIIBP28(13) = 27 Nos					
e h - 3747.84/each h - 1,01,192 =					
(14/16) 600mm circular					
Q-VIIBP28(14) = 2 Nos					
e h - 3847.19/each h - 76942 =					
(15/17) 600mm x 450mm					
Q-VIIBP29(15) = 7 Nos					
e h - 3718.07/each h - 26026 =					
(16/20) Brown, laying Road Marking					
Q-VIIBP29(16) = 672.88m					
e h - 735 = 40/ft h - 4,94,189 =					
(17/21) Brown and laying HIGHWAY information sign board					
Q-VIIBP29(17) = 5 Nos					
e h - 9570.93/each h - 47855 =					
(18/23) Plastering with cm(1:4) on brick work					
Q-VIIBP29(18) = 181.44 ft					
e h - 201 = 90/ft h - 3,66,33 =					
(19/24) Painting two road					
Q-VIIBP29(19) = 181.44 ft					
e h - 95 = 63/ft h - 1,73,51 =					
Continuation					
R - 69,49,277 =					

Continuation