

2nd and Final bill

22

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - Constn of road
from Chirniya Purnahiyamad
to Bimahiya Tola under H/R-3054
Agency - Dhirendra Constn Pvt Ltd
At - Sri Krishna Nagar Motihar
Agreement No - 42 MBD/2020-21
Agreement value -
Date of start - 11/12/2020
Date of completion - 10/9/2021
Actual date of comp - 31/04/2021
Further work - Nil
Hence Measurement - Nil

January 18/5/2021
Gopal 18/5/2021

Abstract of cost

① Clearing and grubbing
road land

Q-VIMDP17 ① = 0.53 hect

Ch. 49496.70/meth 26233=

② Constn of subgrade and
earthen shoulder

Q-VIMDP17 ② = 996.41M

Ch. 17675/Meth 176115=

③ Provision of sub base

Grading II

Continuation

583

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VIMBP17(3) = 157.67H					
e h 2329-371H h 367272=					
(4) Brown WBM road-2					
Q-VIMBP17(4) = 86.69H					
e h 4321.991H h 374673=					
(5) Brown WBM road-3					
Q-VIMBP17(5) = 148.85H					
e h 3897.691H h 580171=					
(6) Brown lime coat with emulsion (SS)					
Q-VIMBP17(6) = 2005.27H					
e h 41=671H h 83.560=					
(7) Brown and laying mix					
Q-VIMBP17(7) = 2244.22H					
e h 209=281H h 469670=					
(8) Brown Tack coat with emulsion (RS)					
Q-VIMBP18(8) = 2244.22H					
9663.55H					
11907.77H					
e h 14=131H h 16825730					
(9) Brown laying S.D.B.C.					
Q-VIMBP18(9) = 249.07H					
e h 10561.541H h 2630584=					
(10) Brown & laying 1cm stone					
Q-VIMBP18(10) = 4Nq					
e h 2477.92H h 9912=					

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) 2.00 m stone					
Q-VMBP 18(11) = 11 May					
e h 660 = 06/each h					7261 = 0
(12) Direction and place identification					
Q-VMBP 18(12) = 7.68 H					
e h 12400.97/5 h					95769 = 0
(13) 600 mm regulation					
Q-VMBP 18(13) = 21 May					
e h 3743.23/each h					78608 = 0
(14) 600 mm circular					
Q-VMBP 18(14) = 2 May					
e h 3842.58/each h					7685 = 0
(15) 600 mm x 450 mm					
Q-VMBP 18(15) = 5 May					
e h 3713.46/each h					18567 = 0
(16) Pylon and fixing boundary pillar					
Q-VMBP 19(16) = 16 May					
e h 544.36/each h					8710 = 0
(17) Pylon and laying road Marking					
Q-VMBP 19(17) = 526.20 H					
e h 735 = 40/5 h					386967 = 0
(18) Pylon & fixing MTR way board					
Q-VMBP 19(18) = 5 May					
e h 9561.70/each h					47808 = 0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) Plastering with cm (1:4) on brickwork					
R-VIIBP19 (19) = 80.6417					
h-201=161/4 h-16222=00					
(20) Painting two coats on concrete surface					
R-VIIBP19 (20) = 80.6417					
h-95=631/4 h-7712=00					
h-55,61,756=00					
Add 1/4 labour cost +) 55618=00					
Add 12% GST +) 667411=00					
R-62,84,785=00					
Less 0.25% Deduct -) 15712=00					
R-62,69,073=00					
Less Prev. Payt -) 62,69,073=00					
Nil					
Certified that the					
Scheme has been completed					
as per specification					
and direction of E/I					
for					
18/5/2021					
for					
18/5/2021					
Material statement Nil					
for					
18/5/2021					
for					
18/5/2021					

Continuation