

Schedule XLV-Form No. 134

Yogendra, Rakto ke Ghar to And tak wa
Saricane' Asthan undr 100554/51

अधिन गन पिपिन, अलगुग DIVISION

अनो-अन पि 6 अलगुग SUB-DIVISION


MEASUREMENT BOOK

2143

Raj Kumar Poonam

Sch. XLV - Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd. on A/C Bill					
Revised measurement					
NIW:- Const. of Rd. from Yogendra					
Maithe ke Ghar se to					
P.W.D. Rd. Tak via. Sanichari					
Asthom under M.M.B.C.Y. (SC).					
N/A:- Sri Rajkumar Pujman.					
App.No:- 8 S.B.D/2019-20					
Date of start - 8.7. 2019.					
Date of completion - 7.4. 2020.					
① P.W. G.S.B. by well					
Graded material - ab-E.T.					
G.S.B. - C.C. portion -					
Widening - $2 \times 7 \times 30.00 \times 0.375 \times 0.100 = 15.75 m^3$					
$2 \times 8 \times 30.00 \times 0.375 \times 0.100 = 18.00 ,,$					
$2 \times 1 \times 20.00 \times 0.375 \times 0.100 = 1.50 ,,$					
Profile correction -					
$5 \times 2.00 \times 1.75 \times 0.100 = 1.75 ,,$					
$4 \times 1.50 \times 1.80 \times 0.100 = 1.08 ,,$					
$8 \times 2.25 \times 1.75 \times 0.100 = 3.15 ,,$					
$10 \times 1.60 \times 1.70 \times 0.100 = 2.72 ,,$					
$12 \times 2.00 \times 2.25 \times 0.100 = 5.40 ,,$					
$5 \times 1.60 \times 2.00 \times 0.100 = 1.60 ,,$					
B.T. portion - $2 \times 30.00 \times 4.05 \times 0.20 = 48.60 ,,$					
$6 \times 30.00 \times 4.05 \times 0.20 = 145.80 ,,$					
$1 \times 10.00 \times 4.05 \times 0.20 = 8.10 ,,$					
253.45 m ³					

Continuation



2.5.21.

J.E.

~~Ang~~
3/2/21
AG

Ang
1.6.21
J.E.

Abstract of Lec 1

- $$60 \cdot 31156 = 10$$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. - RS. 31156 = 00	
Qty. vial T.M. B.P. NO. - (3),					
(A) Carted lead with 100m -					
144.00 m ³ ER 187 = 51/m ³ - RS. 27001 = 00					
(B) Initial lead with 100m -					
576.40 m ³ ER 149 = 67/m ³ - RS. 82178 = 00					
(4) PIV. Box cutting - do - E.I.					
Qty. vial T.M. B.P. NO. - (3),					
2.63 m ³ ER 82 = 01/m ³ - RS. 216 = 00					
(5) PIV. Box cutting - do - E.I.					
Qty. vial T.M. B.P. NO. - (4),					
35.25 m ³ ER 82 = 01/m ³ - RS. 2891 = 00					
(6) PIV. E.S.B. by well graded material - do - E.I.					
Qty. vial T.M. B.P. NO. - (3) - 28.35 m ³					
" " " - (5) - 253.45 "					
281.80 m ³					
ER 2918 = 87/m ³ - RS. 222538 = 00					
(7) PIV. W.B.M. Er. III - do - E.I.					
Qty. vial T.M. B.P. NO. - (6),					
24.38 m ³ ER 3627 = 52/m ³ - RS. 306090 = 00					
RS. 1272070 = 00					
Less - 0.11 % below - (-) RS. 1399 = 00					
RS. 1270671 = 00					
Less Previous Permanent work					
lessm. B.P. NO. - (33) - (-) RS. 2,00,000 = 00.					
RS. 10,70,671 = 00					

Continuation

3/4/21
A.C.

1.6.2021.
J.E.