

**कार्यपालक अभियंता का कार्यालय**  
**ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।**

पत्रांक:- 1682अनु

दिनांक:- 16/6/21

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, मधुबनी।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,  
ग्रामीण कार्य विभाग,  
विश्वेश्वरैया भवन, बिहार, पटना।

विषय:-


मुख्यमंत्री ग्राम सम्पर्क योजना (एस0सी0) अंतर्गत चल रहे योजनाओं में  
आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक सूचित करना है कि मुख्यमंत्री, ग्राम सम्पर्क योजना  
(एस0सी0) अंतर्गत चल रहे योजनाओं के कार्यों के भुगतान हेतु आवंटन उपलब्ध कराने की  
कृपा की जाय। आवंटन अधियाचना विहित प्रपत्र में आवश्यक कार्यवाई हेतु समर्पित किया  
जाता है।


अनु- 1. विहित प्रपत्र।

विश्वासभाजन

  
16/06/21

कार्यपालक अभियंता

ग्रामीण कार्य विभाग, कार्य प्रमंडल, मधुबनी।

  
16.6.2021.

# Rural Works Department

## MMGSY (SC) Allotment Requisition Format

Name of Division:- R.W.D. (W) Division, Madhubani

Month-16-06-2021

| Sl. No. | Year    | Name of Road                                                                                          | Name of Contractor                       | Administrative Sanction |                  | Agreement Amount (In Lacs) |             | Allotment received (In Lacs) | Total Expenditure as per MIS (In Lacs) |           | Value of Measurement (In Lacs) | Current Demand (in Lacs) | Remarks |
|---------|---------|-------------------------------------------------------------------------------------------------------|------------------------------------------|-------------------------|------------------|----------------------------|-------------|------------------------------|----------------------------------------|-----------|--------------------------------|--------------------------|---------|
|         |         |                                                                                                       |                                          | Length (In Km/30)       | Amount (In Lacs) | Main Work                  | Maintenance |                              | 10                                     | 11        |                                |                          |         |
| 1       | 2       | 3                                                                                                     | 4                                        | 5                       | 6                | 7                          | 8           | 9                            | 10                                     | 11        | 12                             | 13                       |         |
| 1       | 2020-21 | Ranti PCC Road Paswan Tol to Kayasth Tol Via Khatwa Tol                                               | Sri Brinjes Kumar Khatwa                 | 0.473                   | 36.56100         | 34.15911                   | 6.01558     | 0.00000                      | 0.00000                                | 16.62040  | 16.62040                       | Work in progress         |         |
| 2       | 2020-21 | SUKHI DEHI TOL TO SOUTH TOL                                                                           | Sumit Kumar                              | 0.510                   | 42.16600         | 35.80898                   | 6.28390     | 0.00000                      | 0.00000                                | 22.75819  | 22.75819                       | Work in progress         |         |
| 3       | 2020-21 | Part-A<br>Mosamat Pul to Karami Ram Tol                                                               | Sri Pradeep Kumar Jha                    | 2.012                   | 153.17976        | 111.46425                  | 16.76251    | 0.00000                      | 0.00000                                | 60.49376  | 60.49376                       | Work in progress         |         |
| 4       | 2020-21 | Part-B<br>H.L. RCC Bridge in Between Mosamat Pul Karami Ram tol at ch-0.675 (with approach road 100m) |                                          | 14.08                   | 168.89240        | 138.74253                  | 2.63727     | 96.04022                     | 96.04022                               | 108.71344 | 12.67322                       | Work in progress         |         |
| 5       | 2020-21 | Part-C<br>H.L. RCC Bridge in Between Mosamat Pul Karami Ram tol at ch-0.765 (with approach road 100m) |                                          | 28.12                   | 265.70943        | 219.75503                  | 2.67030     | 125.56053                    | 125.56053                              | 187.04455 | 61.48402                       | Work in progress         |         |
| 6       | 2020-21 | Chaura to Barkurva                                                                                    | M/S MAA CONSTRUCTION                     | 1.842                   | 136.34000        | 118.00021                  | 21.92240    | 67.51039                     | 67.51039                               | 111.27267 | 43.76228                       | Work in progress         |         |
| 7       | 2018-19 | YOGENDRA MAHTO KE GHAR TO PWD ROAD TAK VIA SANICHRU STHAN                                             | Sri Raj Kumar Paswan                     | 0.833                   | 63.45700         | 55.81777                   | 6.31346     | 2.00000                      | 2.00000                                | 12.70671  | 10.70671                       | Work in progress         |         |
| 8       | 2017-18 | BARHARA DINANATH MISHRA KE GHAR TO BHADRAVSTHAN TAK                                                   | Pawan Kr Yadav                           | 0.934                   | 74.47000         | 63.10849                   | 5.80945     | 53.65258                     | 53.65258                               | 57.98262  | 4.33004                        | Work in progress         |         |
| 9       | 2019-20 | NH57 Najra pherki to najra Baheriga tak                                                               | Sri Kumar ji Mishra                      | 1.763                   | 134.85948        | 120.02202                  | 14.83746    | 49.15777                     | 49.15777                               | 110.15588 | 60.99811                       | Work in progress         |         |
| 10      | 2020-21 | PMGSY Road Badhni Tol to Ram Tol Mochampur                                                            | Sri Varun Kumar                          | 0.656                   | 54.92900         | 49.72718                   | 6.72821     | 6.85384                      | 6.85384                                | 27.24301  | 20.38917                       | Work in Progress         |         |
| 11      | 2020-21 | NH 105 to Kazi Tol                                                                                    | M/S Om Construction Prop Om Namo Narayan | 1.740                   | 139.97000        | 119.01965                  | 19.92924    | 34.17454                     | 34.17454                               | 69.51226  | 35.33772                       | Work In Progress         |         |
| 12      | 2020-21 | Chaiti Durga Mandir to Bahlu Mahadev Mandir (Shubhankarpur)                                           | Sri Sanjeev Kumar Mishra                 | 0.812                   | 61.40200         | 52.85770                   | 10.22996    | 20.46099                     | 20.46099                               | 32.47776  | 12.01677                       | Work in progress         |         |
| 13      | 2019-20 | Jagpala to Gausnagar via chudhama                                                                     | Armit Kumar Singh                        | 2.663                   | 197.01000        | 185.27175                  | 12.43287    | 131.61935                    | 131.61935                              | 172.54008 | 40.92073                       | Work in progress         |         |
| 14      | 2020-21 | MMGSY Road to Muslim Tol Kewta                                                                        | M/S Om Construction Prop Om Namo Narayan | 1.798                   | 143.86000        | 127.11874                  | 15.99517    | 25.23922                     | 25.23922                               | 87.46679  | 62.22757                       | Work in progress         |         |
| 15      | 2020-21 | Belwar Karami Road to Paswan Tol Sibipati                                                             | Sri Kamleshwar Kumar                     | 0.386                   | 52.68000         | 41.60310                   | 6.75071     | 17.79411                     | 17.79411                               | 27.91216  | 10.11805                       | Work In Progress         |         |

Work in progress

| Sl. No. | Year    | Name of Road                                                    | Name of Contractor                          | Administrative Sanction |                  | Agreement Amount (in Lacs) |             | Allotment received (in Lacs) | Total Expenditure as per MIS (in Lacs) |          | Value of Measurement (in Lacs) | Current Demand (in Lacs) | Remarks |
|---------|---------|-----------------------------------------------------------------|---------------------------------------------|-------------------------|------------------|----------------------------|-------------|------------------------------|----------------------------------------|----------|--------------------------------|--------------------------|---------|
|         |         |                                                                 |                                             | Length (in Km/AD)       | Amount (in Lacs) | Main Work                  | Maintenance |                              | 10                                     | 11       |                                |                          |         |
| 1       | 2       | 3                                                               | 4                                           | 5                       | 6                | 7                          | 8           | 9                            | 10                                     | 11       | 12                             | 13                       |         |
| 16      | 2020-21 | Fakir tol to Goshia Tol                                         | M/S Om Construction Prop<br>Om Namo Narayan | 1.705                   | 135.18000        | 115.85901                  | 18.96534    | 44.79517                     | 44.79517                               | 78.44373 | 33.64856                       | Work in progress         |         |
| 17      | 2020-21 | L025 Dayalpali to Dayal pali Utharwari Tol                      | Sri Abhishek Kumar                          | 1.329                   | 98.23000         | 85.94501                   | 13.70405    | 17.11033                     | 17.11003                               | 35.98537 | 18.87504                       | Work in progress         |         |
| 18      | 2020-21 | Kosi Canal to Marar North Tol                                   | M/S Om Construction Prop<br>Om Namo Narayan | 1.468                   | 115.52000        | 103.88549                  | 12.14951    | 0.00000                      | 0.00000                                | 32.82097 | 32.82097                       | Work in progress         |         |
| 19      | 2020-21 | Kapleswar Chakla Road Near Char Bania to Danti Pokhar Yadav Tol | Sri Krishna Nand Jha                        | 0.799                   | 65.23700         | 53.17014                   | 9.60273     | 0.00000                      | 0.00000                                | 25.49333 | 25.49333                       | Work in progress         |         |
| 20      | 2020-21 | Sahaj Lal Chowk to Belidanti PMGSY Road                         | Sri Diwaker Singh Chaudhan                  | 0.504                   | 43.59600         | 37.84024                   | 4.56472     | 0.00000                      | 0.00000                                | 11.78501 | 11.78501                       | Work in progress         |         |
| 22      | 2020-21 | MOHANPUR TO SAHARWA MUSHARI TOL                                 | Sri Manoj Kumar Singh                       | 1.234                   | 297.05000        | 88.4339                    | 12.91415    | 5.00000                      | 5.00000                                | 9.80792  | 4.80792                        | Work in progress         |         |
| 23      | 2020-21 | PMGSY Road Ruchail to Meoin Tol                                 | Sri Manoj Kumar Singh                       | 2.633                   | 221.61000        | 187.88833                  | 25.69856    | 20.05594                     | 20.05594                               | 62.64902 | 42.59308                       | Work in progress         |         |
| 24      | 2020-21 | Nazirpur Kalana pokhar to Kanail South tol                      | Sri Vikash Kumar singh                      | 2.215                   | 160.04000        | 139.10316                  | 22.05307    | 0.00000                      | 0.00000                                | 30.67105 | 30.67105                       | Work in progress         |         |
| 25      | 2019-20 | SUKKI BRAHMA TOL TO SOUTH TOL                                   | Sri Abhishek Kumar                          | 0.856                   | 69.24300         | 61.97241                   | 8.36066     | 10.99466                     | 10.99466                               | 41.73581 | 30.74115                       | Work in progress         |         |
| 26      | 2019-20 | MIDDLE SCHOOL TO BHOURE SAUTH TOL                               | Sri Prashad kr Ray                          | 0.577                   | 52.41100         | 46.22155                   | 7.2533      | 0.00000                      | 0.00000                                | 16.87636 | 16.87636                       | Work in progress         |         |
| 27      | 2019-20 | Dumri to Brahman Tol                                            | MUKTAR YADAV                                | 1.682                   | 141.85000        | 129.93596                  | 16.89273    | 0.00000                      | 0.00000                                | 32.33476 | 32.33476                       | Work in progress         |         |
| 28      | 2019-20 | Narpat Nagar Sima Tol to Purwari Tol                            | Sri Mukhtar Yadav                           | 0.789                   | 73.54300         | 67.78335                   | 4.69811     | 47.60690                     | 47.60690                               | 60.06527 | 12.45837                       | Work In Progress         |         |
| 29      | 2019-20 | T02 Suresh Paswan House to Paswan tol                           | Sri Daljeet Kumar Singh                     | 1.140                   | 100.15700        | 80.5117                    | 13.56514    | 0.00000                      | 0.00000                                | 41.25962 | 41.25962                       | Work In Progress         |         |
| 30      | 2020-21 | Raghopur doorga sibaun To to pechakhuasar duga sibaun tak       | Sri Armit Kumar Singh                       | 2.395                   | 194.26000        | 158.71182                  | 23.50038    | 0.00000                      | 0.00000                                | 56.87342 | 56.87342                       | Work in progress         |         |
| 31      | 2020-21 | L027 to Barahara Khatwe Tolia                                   | Sri Bikram Kumar singh                      | 0.712                   | 60.91300         | 47.6589                    | 8.17530     | 0.00000                      | 0.00000                                | 7.37975  | 7.37975                        | Work in progress         |         |
| 32      | 2020-21 | Majhan Tol Chhrali to Jugal Ram Ghar                            | Kartha Trading                              | 0.574                   | 53.13100         | 40.40865                   | 6.59108     | 0.00000                      | 0.00000                                | 27.52900 | 27.52900                       | Work in progress         |         |
| 33      | 2020-21 | MAHADALIT TOL TO REO ROAD                                       | M/S Om Construction Prop<br>Om Namo Narayan | 1.925                   | 155.71000        | 132.43637                  | 21.75556    | 0.00000                      | 0.00000                                | 84.43526 | 84.43526                       | Work in progress         |         |
| 34      | 2019-20 | PMGSY Road Barhne to Rajpur Tol                                 | Avinash Kumar Singh                         | 0.690                   | 53.99500         | 50.58701                   | 6.37811     | 3.61942                      | 3.61942                                | 20.10788 | 16.48846                       | Work in progress         |         |

| Sl. No. | Year    | Name of Road                                             | Name of Contractor    | Administrative Sanction |                  | Agreement Amount |             | Allotment received (In Lacs) | Total Expenditure as per MIS (in Lacs) | Value of Measurement (in Lacs) | Current Demand (in Lacs) | Remarks          |
|---------|---------|----------------------------------------------------------|-----------------------|-------------------------|------------------|------------------|-------------|------------------------------|----------------------------------------|--------------------------------|--------------------------|------------------|
|         |         |                                                          |                       | Length (In Km/M)        | Amount (In Lacs) | Main Work        | Maintenance |                              |                                        |                                |                          |                  |
| 1       | 2       | 3                                                        | 4                     | 5                       | 6                | 7                | 8           | 9                            | 10                                     | 11                             | 12                       | 13               |
| 35      | 2020-21 | PWD PATH RAGHUNATHPUR SADAI TOL TO KAMLABARI RAM TOL TAK | Sri Pawan Kumar Yadav | 1.049                   | 78.77000         | 68.19909         | 8.93851     | 27.27964                     | 25.17715                               | 42.01991                       | 14.74027                 | Work in progress |
| 36      | 2020-21 | T03 Manga Tol to Gwar Toll Manga                         | Sri Abhishek Kumar    | 1.796                   | 133.67000        | 125.69282        | 19.40008    | 22.58302                     | 22.58302                               | 51.36844                       | 28.78542                 | Work In Progress |
| 37      | 2017-18 | NH-105 KUSHO YADAV KE GHAR TO (GIWACHHPUL) VAL VADHATTA  | Sri Mukesh Kumar      | 1.625                   | 124.17000        | 107.41903        | 14.02497    | 97.04330                     | 97.04330                               | 106.37483                      | 9.33153                  | Work in progress |
|         |         | Total:-                                                  |                       | 86.51900                | 4153.77207       | 3402.14043       | 434.52455   |                              | 916.66060                              | 1980.91699                     | 1062.15360               |                  |

नोट:-

1. सर्व का मिलान MIS से होना आवश्यक है।
2. अधिवारित राशि का परवार मापपुस्त की प्रमाण एवं अनिवार्य देज की अभिलेखित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी परामों का अधिवारिता एक साथ भेजना आवश्यक है।
5. निर्गत राशि का टीड सीड विवर 15 दिनांक के अन्दर भाला कार्यालय में उपलब्ध कराया जाना आवश्यक है।

R.W.D. Works Division, Mithabani  
 16.6.21  
 16.6.21

**MMGSY (SC) Fund for Work A/C No 36840432686**  
**FRORM GFR 19-A**  
**(See Government of India's decision (1) below Rule-150)**  
**Form of Utilization Certificate upto 17-June-2021**

| SL NO | Name of Scheme                                     | Sanction No. & date with Amount (in lacs)                                                                                                                                                                                                                                          | Amount Received (in lacs)                                                                                                                          | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-------|----------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1.    | Construction of Rural roads under MMGSY (SC) Fund. | Fund Received form Secretary Cum Empowered officer BRRDA Patna upto F/Y -2021-22<br>i. Through BRRDA-<br>ii. Through CFMS-<br><br>Total:-<br><br>Expenditure the F/Y - 2021-22<br>i. Through BRRDA-<br>ii. Through CFMS-<br><br>Balance-<br>i. Through BRRDA-<br>ii. Through CFMS- | 9178.16034 ✓<br>7335.97443 ✓<br>16514.13477 ✓<br><br>9107.31127 ✓<br>6849.74008 ✓<br>15957.05135 ✓<br><br>70.84907 ✓<br>486.23435 ✓<br>557.08342 ✓ | Certified that out of Rs. 16514.13477 lacs of grants-in-aid sanctioned the year upto 2021-22 (17-06-2021) in favour of Executive Engineer R.W.D (Works) Division Madhubani under this department, a sum of Rs. 15957.05135 lacs has been utilized for the purpose of MMGSY (SC) schemes Fund. as given in the margin for which it was sanctioned and that the balance of Rs. 557.08342 lacs remaining unutilized at the end of the period under report. |

2. Certified that I have satisfied myself that the condition on which the grant in aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised: -

- Works have been supervised by Executive Engineer /Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction Materials have been tested.
- Measurements have been recorded in the MB'S and Test check conducted by the Assistant Engineer/ Executive Engineer
- All other formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

*[Signature]*  
 16.6.21  
 Sr. Divisional Account Officer  
 R.W.D Works Division, Madhubani

*[Signature]*  
 16/06/21  
 Executive Engineer  
 R.W.D Works Division, Madhubani  
*[Signature]*  
 16.6.21