

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd. on A/C Bill.					
Record measurement.					
N/A:- Const. of Rd. from Lodh to Dayal					
Park to Dayal Park Uttarakhand.					
N/A:- Sri Abhishek Kumar.					
Agd. No. - 99 S.B.D/2020-21					
Date of start - 10.9.2020.					
Date of completion - 9.9.21					
(1) Box cutting - do - E.I.					
up to date measurement -					
Gen. tal to I.T.I. -					
C.C. portion - Widening					
2x3x30.00x0.625x0.100 = 11.25m ³					
2x1x10.00x0.625x0.100 = 1.25 "					
B.T. portion - 2x8x30.00x0.775x0.100 = 37.20 "					
2x9x30.00x0.775x0.100 = 41.85 "					
2x1x20.00x0.775x0.100 = 3.10 "					
I.T.I. to Dayal Park more -					
B.T. portion - 2x8x30.00x0.775x0.100 = 37.20 "					
2x6x30.00x0.775x0.100 = 27.90 "					
C.C. portion - 2x1x10.00x0.625x0.100 = 1.25 "					
2x3x30.00x0.625x0.100 = 11.25 "					
2x1x10.00x0.625x0.100 = 1.25 "					
					173.50m ³
Less previous B.T. work by M.B.P. No. 57 - 145.75 "					
					27.75m ³

Continuation

Scanned with CamScanner