

MMGSy-SC-આનુચીત કારભાર ગોંગા પુરબંદ પા
રામપુર રો મહાનપુર સડબ નિર્માણ આદિ સેવ
પોન્નવર્ધિપુર રરવ-રરવાત આદિ

Schedule XI-V-Form No 134
રબરાર આપના કાસરુયા-રર.SBD/રરરર-ર

રબરાર રમામાની રાચિ-14973564/

આપણાં મકરનેની નિભિ-30:07:રરરર

આપ પૂર્ણ આરનેની નિભિ-39.07.રરર1

સંવકબ-કુઠપા રંઝન કુમારિ
SUB-DIVISION

Measurement Book

માર્ગકુર-૫ની સરુયા-899/રરરર-ર1

Final 3rd and A/c Bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Cont. of Road					
from Rampur to Bhagpur.					
Agreement No. - 22-SBD/Prmry					
2020-21					
Name of Contractor - Anshu Ranjan					
Purwar					
Cont. Cont - 138.35690 laus.					
Maintenance Cont - 11.37874 laus.					
Total = 149.73564 laus.					
Rate of Agreement - 0.11% Below					

Re-measurement					
For BT portion					
✓ $\frac{1}{8}$ P/V Cont. of U.S.B m-1					
do all job lab					
U.S.B widening - do - all m					
$2.00 \times 70.00 \times 0.525 \times 0.1 = 7.35$					
U.S.B full width - do - all m					
$1.0 \times 70.00 \times 4.05 \times 0.1 = 28.35$					
U.S.B in Earthen Portion -					
$1.0 \times 477.50 \times 4.05 \times 0.2 = 386.725$					
Add for extra Profile correction					
10% - $70.00 \times 3.05 \times 0.10 = 2.14$					
Add for extra widening on curve					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
W.B.M. m-3 - (P-26) item (29) (-)					153.98
Subgrade & Shoulder -					1448.56
item (29), P-30 (in Aerial)					
1448.56 for filling					1283.945
				mint	1283.945
					1282.20
23 5 Location of Embankment for Right Form - do all in air e/w in windy must Deduction					
W.B.M. m-3, P-27, item (29)					398.75
P.C.C. - P-28, item (8/15) (-)					744.00
Subgrade & Shoulder - P-30, item (29)					519.25
					2319.80 m
mint				mint	2307.00 m
work has been completed as per Specification					
mint					
10/6/21					
S.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
758=88 m ³ P-38 1m (27/15)					
⑦ 543=19/m ³ of 10x. —					41222=
⑦ Cable duct Across the Road					
53=00 m P-40 1m (37/5)					
⑦ 42=07/m of 10x. —					223=0
⑧ P.C.C in open trench —					
7.02 m ³ P-35 1m (27/4)					
⑦ 465=44/m ³ of 10x —					327=0
⑨ P.C.C in open trench					
99.95 m ³ P-36 1m (19/50)					
⑦ 667.71/m ³ of 10x —					19662
⑩ P/V A.C.C main system					
27.73 m ³ P-36 1m (15/31)					
⑦ 535.51/m ³ of 10x —					1324=0
⑪ P/V A.C.C in Inter Lane					
4.40 m ³ P-37 1m (10/56)					
⑦ 586=42/m ³ of 10x —					258=0
Total =					13541719=0
Less 0.11 % Below (-)					14896=0
					13526823=0
Less Previous Payment (-)					6335754=0
					7191069=0
Amount 12/65.5	12/12/21 AG				

Continuation