

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	R.	S.	D.	
C.H.:-	MR-N	19-20	1/04		
Pack:-	MR-N	19-20	Kishangiri	1/04	
Name of road:-	To, to Singhra				
	Kulcaneni				
Agency:-	Sanjay Sharma				
	Kalmur				
Agreement No.	123/3054/MBD/				
	2019-20				
Date of v.o.	31-12-2019				
Time of completion	30-9-2020				
Date of measurement	22-9-2020				
	Measurement:-				
(1/1)	Clearing & grubbing				
	Residual land				
	2x	10x30x1m	=	600 m ²	
	2x	8x30x1m	=	480 m ²	
	2x	6x30x1m	=	360 m ²	
	2x	1x30x1m	=	60 m ²	
	2x	30x30x1m	=	1800 m ²	
	Total			3300 m ²	
	3300 =			0.33 Hect	
	10000				
(2/2)	Scarifying the				
	existing surface				

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F R		4498549=
Add 1' / Labour					44985=
Add 12' / G.S.T R					539826=
					Total Rs 5983360=
					less 0.42% as per
					agreement (-) 20842=
					Rs 5962518=
					less previous
					Payment (-) 3037511=
					Net payable Rs 2925007=

18/1/21
AG

DAO
CSP
18/1/21

work has been done as per

B/S

18/1/21
21/1/21

Continuation