

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement-

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Ist on A/c Bill</u>					
Name of work:-		3054(M/R) & Mansurpur Nawada to Paschimamandpur Road.			
Length:-		1.930k.m.			
Agency:-		Aspit Engicom Pvt. Ltd.			
Agreement:-		<del>15/11/2019</del> 3MBD No:- 3MBD-2019-20			
Dt. of Start:-		15-11-2019			
Dt. for Completion:-		14-11-2020			
Actual dt. of completion:-		work on Progress			
1: Clearing & grubbing road bank including--					
----- Clause 2d.1					
	2x33	30	1.0		1980.0m <sup>2</sup>
	2x1	10	1.0		20.0m <sup>2</sup>
	2x31	30	1.0		1860.0m <sup>2</sup>
					3860.0m <sup>2</sup>
					Say 0.386ha

Continuation

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.		4885869=
63.36 m <sup>2</sup> qty V.T.M.B P-6					
@ 185.08 per m <sup>2</sup>					11727.0
					4897596.0
Less 10% as Agreement					489760.0
					4407836.0

~~12/12/21~~  
JE

Consumption of materials in  
this Bill:-

1. Edwork — 1823.0 m<sup>2</sup>
2. Metal & chips — 605.0 m<sup>3</sup>
3. Sand — 40.0 m<sup>3</sup>

4. Bricks — 4320.0 Nos.
5. Emulsion S.S.I — 1.243 M.T.
6. Emulsion R.S.I — 2.009 M.T.
7. Bitumen — 2.135 M.T.
8. Bitumen <sup>S-65</sup> — 2.00 M.T.

~~12/12/21~~  
JE

LT 27 dt 20/11/21  
P= 44,10,000=00

Confirmed that:-

work has done as per  
specification.

~~12/12/21~~  
JE

Continuation