

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, पटोरी, समस्तीपुर

पत्रांक... 8/5/2020

पटोरी, दिनांक... 22.6.21

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी सह सचिव
ग्रामीण कार्य विभाग, पटना ।

विषय - मुख्यमंत्री ग्राम संपर्क योजना (एस०सी०) अंतर्गत निर्माणाधीन के तहत राशि कि अधियाचना के संबंध में ।

महाशय,

उपरोक्त विषयक संलग्न विहित प्रपत्र में मुख्यमंत्री ग्राम संपर्क योजना (एस०सी०) अंतर्गत निर्माणाधीन पथो के तहत राशि कि अधियाचना समर्पित की जा रही है ।
अनुरोध है कि संलग्न अधियाचना पत्र के आधार पर आवंटन के साथ साथ संवेदक के पक्ष में बैंक प्राधिकार निर्गत करने की कृपा की जाए ।

अनु - 1. M.B छायाप्रति

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, पटोरी
22/6/21

Allotment Requisition for MMGSY - SC

Name of Division - Patori
Scheme Head - MMGSY (SC)

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lakh)	Allotment Received (In Lakh)	Total Expenditure as per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demands (In lakh) - (11-10)	Remarks
				Length (In K.M)	Amount (In Lacs)						
1	2	3	4	5	6	7	8	9	10	11	12
1	2013-14	Pwd Road To Bishanpur Weri Marganj Se Matiaur Chamar Toi, Yadav Tola Kali Mandir Do Ganchi Tak	M/s Bhagwati Construction	2.110	156.80000	142.25900	134.05282	134.05282	134.05282	0	Work Completed
2	2014-15	Anumandal Karyalay patori To Chakdaut Mushahari Tola	Ravindra Prasad Sharma	3.010	249.07000	203.17920	199.18038	199.18038	199.18038	0	Work Completed
3	2014-15	Bhadaiya Pethiya To PMGSY Road	M/s Areraj Construction	2.270	174.26000	143.01597	135.64111	132.04123	135.64111	0	Work Completed
4	2014-15	Brahmpur School to Age Tak (Kishun Ram Tak)	M/s Bhagwati Construction	2.000	151.05000	125.57157	103.73145	103.73145	103.73145	0	Work Completed
5	2014-15	Dharni Patti Purabi Panchayat Antargat Dharni patti Purabi To Rasalpur Baghara Dumari Tola tak	Dhirendra Kumar Singh	1.430	105.21000	83.07166	0	0	0	0	Work Completed
6	2014-15	Gupta Bandh PWD To Railway Dhala	Amresh Kumar Singh	0.930	72.26000	63.74357	51.54631	51.54631	51.54631	0	Work Completed
7	2014-15	PWD Road To Mushahari	M/s Bhagwati Construction	1.700	128.26000	106.24862	105.07694	105.07694	105.07694	0	Work Completed
8	2014-15	PWD Road To Railway line Tak (Dhaneshpur Tola)	M/s Bhagwati Construction	1.693	139.30000	114.85435	101.37815	101.37815	101.37815	0	Work Completed
9	2015-16	Patori Gulab Babuna to Hnjan Tola via Malpur	Ravindra Prasad Sharma	3.000	217.06000	194.58981	155.30052	155.29575	155.29575	0	Work Completed
10	2015-16	Mukhya Sadak to Mahadalit Tola	Anita Devi	0.810	64.19000	57.14283	53.1113	53.1113	53.1113	0	Work Completed
11	2015-16	Baba Hari ke Sthan se Vind Tola Yadav Tola	Er. A.P. Const. Pvt. Ltd.	0.950	80.87000	72.23783	61.63336	55.84746	55.84746	0	Work in Progress
12	2016-17	Sherpur Siman se Chandni Chowk via kushwaha Tola	Krishna Kumar Jha	0.680	48.81000	47.67832	44.27707	44.27707	44.27707	0	Work Completed
13	2016-17	Bahadurpur to Maniyar Jane Wali sadak to kancha Madarsa Mukhya sadak Tak	Bimlesh Kumar Construction Pvt. Ltd.	0.930	55.50000	45.14113	29.53791	29.53791	29.53791	0	Work Completed
14	2017-18	Tara Dhamaun Hanuman Mandir to Yadav Tola	Saurav Raj	0.750	50.94000	45.84388	30.22334	30.22334	30.22334	0	Work in Progress
15	2017-18	Jogi Chowk to Balha Harijan Tola	Saurav Raj	1.600	106.00000	95.35583	74.93903	74.93903	74.93903	0	Work in Progress
16	2017-18	Darba Pani Tanki to harijan Tola Tak	Ravindra Prasad Sharma	1.060		59.57463	7.45085	7.45084	56.82278	0	Work Completed
17	2017-18	Hulasipul Post Office Sarani Panchayat Antargat	Pankaj Kumar	0.800	60.17416	54.15674	45.93258	45.93258	45.93258	0	Work Complete.
18	2017-18	Madwa Tola to Jagat Narayan Shah ke Ghar	Dilip Kumar Roy	0.350	23.43042	20.30783	18.96046	18.96046	18.96046	0	Work Completed
19	2017-18	PWD Ram Sevak Ray ke Ghar se Kumaliya	Shashi Bhushan	0.435	29.72932	25.78960	22.06704	22.06704	22.06704	0	Work Completed
20	217-18	Dubaha Mukhya Path Ritesh Master to Jhamnaha Paswaan Tola Tak	Saurav Raj	1.310	84.54000	74.40824	54.52501	54.51502	67.59850	0	Work Completed
21	2017-18	Jorpura chowk to Maricha seeman tak	Pankaj Kumar	0.900	73.49000	39.21398	14.55865	14.55865	35.05646	0	Work Complete.
22	2017-18	PWD Sadak se Saini tola hote huye to kushwaha tola	Pankaj Kumar	1.340	91.52000	69.60856	26.24800	26.24800	44.33570	0	Work Complete.
23	2019-20	Sarsawati chauk to MMGSY	M/s Bhagwati Construction	2.390	151.39000	120.69419	32.36168	32.36168	76.20923	0	Work in Progress
24	2019-20	Mushlim tola Rashalpur to MMGSY Road	Amit Kumar Singh	0.780	57.57000	48.31453	21.33055	21.33055	36.79309	0	Work in Progress
25	2019-20	Tuntun Roy to MMGSY	Amit Kumar Singh	1.240	83.27000	65.94002	0.00000	0.00000	51.10831	0	Work in Progress
26	2017-18	Maa Sita Yashwant High school Nandini to Siura PWD Path tak	Anupam kr. Singh	1.400	83.51000	62.88597	53.26452	52.43574	59.86327	6.59875	Work Complete.
Total							1469.37228	1492.33341	1640.82177	6.59875	


Executive Engineer
RWD, Work Division, Patori

FORM GFR 19 -A

(See Government of India's Decision (1) below Rule-150)

Form of utilization certificate up to**Head - MMGSY (SC)****Name of Division-** Rural Works Department, Works Division, Patori.


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lac)	Amount received (In lac)	Particulars
1	MMGSY (SC)		1990.19670	Certified that out of Rs. 1990.19670 lac received during the years, 2010-11, 2011-12, 2012-13 & 2013-14 & 2014-15 & 2015-16 & 2016-17, 2017-18, 2018-19, 2019-20 & 2020-21 in favour of the Executive Engineer, RWD, Works Division, Patori, a sum of Rs. 1958.67810 lac has been utilized for the purpose of MMGSY (SC) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 31.51860 Lac remaining unutilized at the end of the period under.
	TOTAL		1990.1967	

2. Certified that I have satisfied myself that the condition on which the grants-in-aid was sanctioned have been duly
Kinds of Cheks exercised:-

- Works have been supervised by the Executive Engineer / Superintending Engineer
- Periodical inspection has been conducted by the Executive Engineer / Superintending Engineer.
- Construction material have been tested.
- Measurement have been recorded in the M.Bs. and test cheks conducted by the Assistant.
- All other codal formalities have been observed

Physical progress Achieved-

- Construction of Road Works.
- Construction of C.D. Work.


D.A.O.
Rural Works Department
Works Division, Patori


Executive Engineer
Rural Works Department
Works Division, Patori
