

3rd and final A/c bill
 ABSTRACT of amt 23
 Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from Rewari road to Mallopur under Pakribanwan block.					
Agreement No - Rwp, Nawada 42/ mngsy/ SBD/ 2020-21					
Name of contractor - SHASHAT Kumar					
Date of start - 22/04/2020					
Date of comp - 21/04/2021					
Date of Actual Comp - 21/04/2021					
① Construction of Benchmarks and Reference Pillar as per specification Qty vide TMBP ⑫					
0.600 km					
@ 6228.88/km = Rs- 3737.00					
② Construction of reference Pillar/ Buzjees Qty vide TMBP ⑫					
0.600 km					
@ 1528.39/km = Rs- 917.00					
Total Rs 4654.00					

Continuation

4654.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30/33) Providing and laying boulder apron for bed protection with stone boulders					
Qty vide TMBP (22)					3.350
@ 2122.93/m ³ = Rs.					7111.00
(34/43) Excavation for roadwork in soil by mechanical means including cutting and pushing the earth					
Qty vide TMBP (18)					3889.100 m ³
Qty vide TMBP (18)					205.11 m ³

Total = 4094.2 m³Limit = 4065.222 m³@ 215.11/m³ = Rs - 874470.00

(35/23) Remaining all types of house pipe etc

Qty vide TMBP (22)

Qty = 0.5 m

@ 162.16/m = Rs 81.00

Total Rs 2956369.00

Add GST 12% = Rs 354764.00

Add L.C 1% = Rs 29563.00

Total = 3340696.00

All ready paid upto previous Bill 1845108.00

Total Rs 1495588.00

Continuation
 01/09/2019
 J.C.