

HEAD - MR-N-20-21 Dana Pur / 13
Name of work :- फुलवारी सिमन से जंगल पर

11/MBD/2020-21

Measurement Book

Schedule XLV-Form No. 134

Dana Pur


DIVISION

Name of A.E. - Sri Ramesh Kumar Singh - Phulwari SUB-DIVISION

MB No - 1354

Name of Agency - वीर जंगल कंसर्वेशन प्राक. ०

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri...Ramesh...
Kumar Singh...A.E, R.W.D, Works
Sub Division...Phulwari


Executive Engineer
Rural Works Department
Works Division, Danapur
08/09/20

Sch, XLV-Form No. 134

Danapur DIVISION

____ SUB-DIVISION

Measurement Book

No. 1394

Name of Officer Sri Ramesh Kumar Singh

Date of first entry _____

Date of last entry _____

Record Entry

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Repair and five Years Maintenance of Road from Fulwari Mission road to Garipar. (M/R-3054)					
Agency - Neeragan Construct Pvt. Ltd.					
Vill - Makur Bazar					
P.S. - Pasga Bazar					
Rating - 804453.					
No. and Date of Agreement - 11/MBD/2020-2021 (02/02/20)					
Date of Entry - 5/12/20					
(1) Providing Clearing and grubbing of Road Land					
do do do					
all complete Job.					
$2 \times 3171.300 \times 1.000 = 6343.00 \text{ m}^2$					
$= 0.6343 \text{ Hec}$					
(2) Providing Scarifying Existing Bituminous surface - do do do					
all complete Job.					
$5 \times 30.00 \times 3.75 = 562.500 \text{ m}^2$					
$2 \times 30.00 \times 3.75 = 225.000 \text{ m}^2$					
$1 \times 11.00 \times 3.75 = 41.250 \text{ m}^2$					
Total Qty. - 828.750 m ²					
Continuation					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work Repair and five Year's Maintenance of Road from Fulwari Mission road to Garjpur. (M/R 3054)					
Agency - Neer Ganga Construction Pvt. Ltd.					
Vill - Mahua Bazar.					
P.S. - Laxma Bazar.					
Patna - 804453.					
No. and Date of Agreement -					
11/MBD/2020-2021 (08/09/20)					
Date of measurement - 03/06/21					
Actual Date of Completion - 03/06/21					
① Providing and applying Tack Coat with Bitumen emulsion R.S. - do - do					
do - do with complete Job.					
B.T. Portion Patch work - 3423.750 m ²					
C.C. Portion Patch work - 114.010 m ²					
Total Area of C.C. Portion ->					
1010 x 3.75 = 3787.50 m ²					
Extra widening -					
5 x (3.75 + 4.50 + 3.75) = 37.500 m ²					
Total Qty. - 7362.760 m ²					
② Providing and applying tack coat with Bitumen emulsion (R.S.)					
do - do - do					
all complete Job					

Continuation

Abstract of Cost.

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Clearing and grubbing of road land. — do — do —					
all complete job.					
V.T.M.B.P. —			(01)		
Qty. —			0.6342 Hec.		
@ Rs. 51161.75/Hec. —					Rs. 32452 = 00/-
(2) Providing Scarifying existing bituminous road surface. — do — do —					
all complete job.					
V.T.M.B.P. —			(01)		
Qty. —			828.750 m ²		
@ Rs. 15.43/m ² —					Rs. 12788 = 00/-
(3) Providing Const. of Subgrade and earthen shoulders — do — do —					
all complete job.					
V.T.M.B.P. —			(02)		
Qty. —			1322.532 m ³		
@ Rs. 161.56/m ³ —					Rs. 213668 = 00/-
(4) Const. of granular sub-base by providing well graded material. — do —					
do — all complete job.					
V.T.M.B.P. —			(04)		
Qty. —			156.570 m ³		
@ Rs. 2131.58/m ³ —					Rs. 333741 = 00/-
C/V. —					Rs. 592649 = 00/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
V.T.M.B.P.				(16)	
Qty.			161	Nos.	
@Rs. 818.84/Each					Rs. 131833=00/-
(17/22) Providing and fixing of typical M.M.S.V. informative sign board with 'Logo' - do - do - all complete job.					
V.T.M.B.P.				(16)	
Qty.			3	Nos.	
@Rs. 9224.13/Each					Rs. 27672=00/-
(18/23) Providing Road Marking with hot applied thermo-plastic compound - do - do - all complete job.					
V.T.M.B.P.				(16)	
Qty.			679.26	m ²	
@Rs. 735.79/m ²					Rs. 499793=00/-
(19/24) Providing and fixing guard stones - do - do - all complete job.					
V.T.M.B.P.				(16)	
Qty.			38	Nos.	
@Rs. 497.50/Each					Rs. 18920=00/-
Total Rs.					6934261=00/-
Add 12% G.S.T.					832111=00/-
Add 1% Labour less					69343=00/-
Add Seigniorage Fee					95128=00/-
Total Rs.					7920843=00/-
Less 0.25% Below Agreement (-)					19827=00/-
Net Payable Amount					7901016=00/-

Continuation
31/6/21
AB

Signature
03/06/21
S. B.