


# **Rural Works Department**



## **NABARD Allotment Requisition Format**

Name of Division: Executive Engineer RWD Works Division, Danapur

Name of Circle: RWD Circle, Patna

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (In Lacs)		Allotment Received (In Lacs)	Total Expenditure (In Lacs)	Value of Measurement (In Lacs)	Current Demand (In Lacs) (11-9)	Remarks
				Length (In KM)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-2020	Faridpur pasahi more to chackmusa bhawani mandir pmgsy road	NEERGAGAN CONSTRUCTION PRIVATE LIMITED	4.140	379.64100	298.42096	33.24799	154.36116	154.36116	211.99552	57.63436	Work In Progress

  
 S.D.A.O.  
 Rural works Department , Works Division,  
 Danapur

  
 Executive Engineer  
 Rural Works Department, Works Division,  
 Danapur  


**FORM GFR 19-A**

(See Government of India's Decision (1) below Rule-150)  
Form of utilisation Certificate up to the Month of June- 2021

PIU: RWD Works Division , Danapur

Sl No.	Name of Scheme	Sanction No. & Date with Amount	Amount Received (In Rs.)	Particulars
1	Construction of Rural roads under NABARD Program Fund	1. Current Allotment Vide Letter No- 36WE. Dt:- 08.06.2021	18,50,74,873.00	Certified that out of Rs 18,50,74,873.00 received during the years 2021-22 in favour of Ex. Engineer, RWD, Works Div. Danapur Bihar a sum of Rs 18,46,55,487.00 has been utilized for the purpose of NABARD Program fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 4,19,386.00 remaining unutilized at the end to the period under.
a Total			18,50,74,873.00	

2. Certified that I have satisfied myself that the conditions of which the grants-in-and was Sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned
- Kind of Checks exercised
- (xlv) Works have been supervised by Executive Engineer/Superintending Engineer
  - (xlvii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
  - (xlviii) Construction material have been tested
  - (xlix) Measurements have been recorded in the MBs and test check conducted by the Assistant
  - (l) All other codal formalities have been observed
3. Physical Progress achieved:
- (i) Construction of Road works.
  - (ii) Construction of CD work.

*Arvind*  
25.6.21

S.D.A.O  
Rural works Deptt.  
Works Division, Danapur

*[Signature]*  
25/6/21

Executive Engineer  
Rural works Deptt.  
Works Division, Danapur

*[Signature]*  
25.6.21



राज्य योजना विभाग फरीदपुर परसही मोड़  
से एक मुला माली, नंदि P.M.G.S. 4  
तक 4.4 मिमी एव 5485 एव-२२११९

Schedule XLV-Form No.-134

EXECUTIVE ENGINEER.

DAMAPUR.

DIVISION

PHULWARI SHARIF

SUB-DIVISION

## MEASUREMENT BOOK

(नवार्ड) | नीर जंगल कन्सट्रक्शन प्रो. वि०

N.B → 1355

Certified that this M.B. Contains  
100 (One hundred) Nos of Machine  
Page & Issued to Sri. RAMESH KUMAR  
SINGH A.E. R.W.D. works  
Sub Division, PHULWARISHARIF

20/1/20  
Executive Engineer  
Rural Works Department  
Rural Works Division, Danapur  
20/1/20

Re-issued to Sri Nigmanand  
Mahta, J.E., Phulwari.

20/1/20  
A.E.

Sch, XLV-Form No. 134

EXECUTIVE ENGINEER  
DANAPUR DIVISION

PHULWARISHARIF SUB-DIVISION

## Measurement Book

No. 1350

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Corbet. cord fire					
years maintenance of Road from					
Faridpur Paschi. More to Chali-Mura					
Bhavan's Mandir P.M.S.V.					
Agency - Neer Aggarwal Construction					
Vill - Mahualbagh					P.V. Ltd.
P.S. - Larba Bazar					
Dist - Patna - 804453					
No. and Date of Agreement -					
12/3 B.D./2019-2020 (17/01/20)					
Date of Measurement - 29/03/21					
① Up to Date G.S.B. →					

CH-115 (Paschi School to					
CH-649.500m Hospital P.C.C.					
Portion -					
$1 \times 30.00 \times \frac{6.00 + 3.65}{2} \times 0.10 = 14.475 \text{ m}^3$					
$1 \times 30.00 \times \frac{3.45 + 3.75}{2} \times 0.10 = 11.100 \text{ m}^3$					
$2 \times 30.00 \times \frac{3.75 + 3.75}{2} \times 0.10 = 22.500 \text{ m}^3$					
$1 \times 30.00 \times \frac{3.75 + 3.80}{2} \times 0.10 = 11.825 \text{ m}^3$					
$1 \times 30.00 \times \frac{3.80 + 3.70}{2} \times 0.10 = 11.250 \text{ m}^3$					
$1 \times 8.00 \times \frac{3.90 + 4.50}{2} \times 0.10 = 3.200 \text{ m}^3$					
$1 \times 30.00 \times \frac{6.00 + 3.75}{2} \times 0.10 = 14.625 \text{ m}^3$					
$1 \times 30.00 \times \frac{3.75 + 3.75}{2} \times 0.10 = 11.250 \text{ m}^3$					
$1 \times 30.00 \times \frac{3.75 + 4.20 + 3.80}{3} \times 0.10 = 12.250 \text{ m}^3$					
$1 \times 30.00 \times \frac{3.80 + 4.10 + 3.75}{3} \times 0.10 = 11.650 \text{ m}^3$					
$1 \times 25.00 \times \frac{3.75 + 3.75}{2} \times 0.10 = 9.375 \text{ m}^3$					

Continuation 133.10000



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing Const. of Reference Working Benchmarks					do
do					all complete Job.
V.I.T.M.B. No.	1416				Page No. 66
Qty.		4.14			Km.
@ Rs. 12746.16/Km					Rs. 52769 = 00/-
② Clearing and grubbing of Road Land					do
do					all complete Job.
V.T.M.B. No.					67
Qty.			2.90		Hec.
@ Rs. 49809.13/Hec.					Rs. 144446 = 00/-
③ Providing E/W with a Lift up to 1.5m and Lead up to 1000m.					do
do					do
do					all complete Job.
V.T.M.B. No.					67
Qty.			224.724		m <sup>3</sup>
@ Rs. 194.95/m <sup>3</sup>					Rs. 43810 = 00/-
④ Providing E/W with a Lift up to 1.5m and Lead up to 100m					do
do					do
do					all complete Job.
V.T.M.B. No.					67
Qty.			477.20		m <sup>3</sup>
@ Rs. 194.95/m <sup>3</sup>					Rs. 92852 = 00/-
⑤ Providing Const. of Subgrade and Shoulder					do
do					all complete Job.
V.T.M.B. No.					67
Qty.			7590.18		m <sup>2</sup>
@ Rs. 194.95/m <sup>2</sup>					Rs. 1479805 = 00/-
C/U.					Rs. 2443582 = 00/-

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(23/48) Providing 600mm R.C. Nlg Flume Pipe of the Culvert					
do do					
all complete Job.					
V.T.M.B.L. - (F2) Qty - 7.500m.					
@Rs. B21.70/m Rs. - 9913 = 00/-					
(24/49) Providing 300mm φ Nlg Pipe do do					
all complete Job.					
V.T.M.B.L. - (F2) Qty - 9x.500m.					
@Rs. 990.29/m Rs. - 96553 = 00/-					
(25/50) Providing Golder Apron for bed protection of 6.00mz spec R.C.C. slab culvert					
do do					
all complete Job.					
V.T.M.B.L. - (F2) Qty - 15.840 m <sup>3</sup>					
@Rs. 3492.06/m <sup>3</sup> Rs. - 55314 = 00/-					
Total Rs. - 23555058 = 00/-					
Less 10% Below- Agreement (-) - 2355506 = 00/-					
Total Rs. - 21199552 = 00/-					
Less Previous Paid Amount (-) - 15436116 = 00/-					
Net Payable Amount - 5763436 = 00/-					
AM <i>[Signature]</i> A.A.P.I. H.D.					
<i>Nigal</i> 04/04/21 J.E.					

Continuation

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, दानापुर  
25-6-21