

Block - Passageway

गौतम मल्ल (SC) राजमार्ग पर गौतम रूट पर
ए. 2149 एम-ड्राइव 91249

Agreement No. 06 SBD/2021-22

Measurement Book

Schedule XLV-Form No. 134

Executive Engineer

RWD Works Division

Besant

DIVISION

SUB-DIVISION

Akhilesh Kumar Chaudhary

(408)

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of work:- Construction of Road from Benipur RWD Path To Yadav Tola.					
Under MMGSY (SC) Scheme.					
Agency:- AKHILESH KUMAR —					
— Chaudhary.					
Agreement No:- 06SB/2021-2022					
Date of start:- 17.05.2021					
Date of completion:- 18.05.2022					
Record Measurement:- 15.06.21					
Date of Measurement:- 15.06.21					
(1/3) Clearing and Grubbing Road					
Land. do - - - do - E/H.					
$2 \times 1205m \times 1.0 = 2410m^2$					
$= 0.241 \text{ Hect}$					
(2/5) construction of embankment with approved materials lead up to 1000mtr and 1000mtr.					
$10 \times \frac{4.60m + 5.50}{2} \times 0.5 = 25.25m^3$					
$237 \times \frac{4.10m + 5.20}{2} \times 0.275 = 303.06m^3$					
$532m \times \frac{4.10m + 5.20}{2} \times 0.275 = 680.29m^3$					
$= 1008.6m^3$					

Sch. XLV-Form No. 134

B.F 1008.6m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$2.15m \times 4.10m + 5.20$		$\times 0.275 = 274.93$	
		$2.11m \times 4.10m + 5.20$		$\times 0.275 = 269.81m^2$	
				$= 1553.34m^2$	
④ 1000m lead के लिए :-					
		$1553.34m^2$		$\text{का } 15\% = 233.001m^2$	
⑤ (b) 100m lead के लिए :-					
		$1553.34m^3$		$233.001m^3 = 1300.339m^3$	
③ P.V. and laying G.S.B with stone materials do - do -					
E/I.					
End point :- (Near RWD Road) :-					
		$9.5m \times 14.50m + 10.2m + 4.50$		$= 92.46m^2$	

		$30m \times 4.50m + 3.90m$		$= 126m^2$
		$30m \times 3.90m + 3.85$		$= 116.25m^2$
		$30m \times 3.85m + 4.05$		$= 118.5m^2$
		$30m \times 4.05m + 3.90$		$= 119.25m^2$
		$30m \times 3.90m + 3.95$		$= 117.75m^2$
		$30m \times 3.95m + 3.85$		$= 117m^2$
		$30m \times 3.85m + 4.0$		$= 117.75m^2$
		$30m \times 4.02m + 3.92$		$= 118.8m^2$
		$25m \times 3.92m + 3.5$		$= 92.75m^2$
		$30m \times 3.5m + 3.95$		$= 111.75m^2$
		$15 \times 30m \times 3.95$		$= 1777.5m^2$
		$1 \times 30m \times 3.95m + 3.05$		$= 105m^2$
				$= 3130.76m^2$

[illegible]

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
Name of work:- Construction of Road					
from Benipur RWD path To yadav					
Tola Under MMSY (SC) scheme.					
Agency:- AKHILESH KUMAR CHAUDHARY					
Agreement No:- 065BD/2021-2022					
Date of start:- 17.05.2021					
Date of completion:- 16.05.2022					

① Clearing and Grubbing					
Road land do - - - do - -					
E/I.					
Qty. vide TMB P. No. - ①					
item No. - ① 0.24 Hect					
@ 51133.76/Hect - - - - - R 12323=00					
② ^(a) Construction of embankment -					
-ment with approved mate-					
-rials. 10m up to 1000m trans					
100m tr.					
Qty. vide TMB P. No. - ① to ②					
item No. - ③ ② 233.001m ³					
@ 175.22/m ³ - - - - - R 40826=00					
C.O RS = 53,149=00					

Continuation

Continuation