

ગ્રીવ મેમ બસી અસામાન્ય રાસ-પુલ્ક ડાઉ કી લાઈ ઇ ગમી,
સાફાઈ ખાસિલ રફાલ ગામપાલિકા ઇ NH-77 મિયર
પ્રોગ્રામિંગ વગેરે

Schedule XLV-Form No. 134

Agreement No. 118 SBD/2020-21) DIVISION

Executive Engin

R M D Works Division

Belawal

SUB-DIVISION

Measurement Book

1344

Sumil Kumar's Shakti

प्रमाणित किया जाता है कि इस आपीपुत्र में
कुल 100 एक बीघा प्रपद मशीन द्वारा काटित
है। इसे श्री विनोद कुमार साह, 60 अमिठ
ग्रामीण, कार्ड विभाग, कार्ड नंबर प्रमाणित
रानीसैपुर के नाम से निगल किया जाता
है।

13/21

Executive Engineer
RWD Works Division
Jharkhand
01/03/21

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Scheme:	Construction of Road				
	4 C.D works with 5 years				
	maintenance from Ram chandra				
	Jas house via Govt.				
	School Banaspatti to NH-77				
	Near Shiv mandir Path,				
	Under M.M.B.S. (S.C.) Schemes				
Name of Agency:	Sunil Kumar Sathi				
	At - Madhuban Besi				
	Bhanshyampur, P.S. Aurai				
	Dist. Muzaffarpur				

Agreement No :- 118 SPSD / 2020/21

Date of Start :- 09.02.2021

Date of Completion :- 08.11.2021

Date of Entry :- 05/03/2021

Work done

1) Providing clearing and
 grubbing road lands - at.
 Per SPM

$$2 \times 16 \text{ No} \times 30.00 \times 1.00 = 960 \text{ m}^2$$

$$2 \times 14 \text{ No} \times 20.00 \times 1.00 = 560 \text{ m}^2$$

$$= 1520.00 \text{ m}^2$$

$$= 0.100 \text{ hect}$$

2) Providing and fixing

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
of working Benchmarks pillars in Reference pillars as per SP					
(a) Benchmarks -				0.500 km	
(b) Reference pillars -				0.500 km	
3. providing earth work embankment as per excavation for box cutting as per SP					
Per 2x 16m x 30m x 0.25m					

(P.C.C.)	2x 16m x 30m x 0.375 x 0.100				
					= 18.00 m ³
	2x 14m x 10m x 0.375 x 0.100				= 0.75 m ³
(i)	2x 16m x 30m x 0.525 x 0.100				= 25.200 m ³
	2x 14m x 20m x 0.525 x 0.100				= 1.050 m ³
					= 45.000 m ³

vide
05/03/24
OB

ch. XLV—Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
Running on Alc side				
Date of Entry :- 11/03/2021				
① Providing Earthwork Embankment as per S17				
3000 x 30.00 x 4.300 x 0.600				
3 No x 30.00 x 4.300 x 0.600 = 232.200 m ³				
2 No x 30.00 x 2 sides x 0.525 x 0.600 = 18.900 m ³				
6 No x 30.00 x 2 sides x 0.625 x 0.300 = 67.500 m ³				
1 No x 18.00 x 2 x 1.250 x 0.300 = 13.500 m ³				
= 445.600 m ³				
① 100m lead				
40 ft of Qty				
= 178.24 m ³				
② 100 m lead				
60 ft of Qty				
= 267.36 m ³				
Signed				
11/03/2021				

Wibash
10/04/2021
JF

h. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Running on the bike

Date of Entry :- 10/05/2021

① Providing WBM in as
Per San (B.C)

$$8 \text{ Nos} \times 30.00 \times 3.75 \times 0.075 = 67.500 \text{ m}^3$$

$$1 \text{ No} \times 10.00 \times 3.75 \times 0.075 = 2.812 \text{ m}^3$$

$$\underline{70.312 \text{ m}^3}$$

② P/U WBM in as
Per San (P.C.C)

$$7 \text{ Nos} \times 30.00 \times 3.75 \times 0.075 = 59.062 \text{ m}^3$$

$$1 \text{ No} \times 10.00 \times 3.75 \times 0.075 =$$

$$= 2.812 \text{ m}^3$$

$$\underline{= 61.874 \text{ m}^3}$$

Vibash Kumar
10/05/2021
JK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Running on the side					
Date of Entry : 09/06/2021					
① Providing Prime Coat					
(PS ₁) as per S ₁ -					
8 No x 30.00 x 3.75 = 900.00 m ²					
1 No x ^{10.00} 30.00 x 3.75 = 37.50 m ²					
					937.50 m ²
Vibash 09/06/2021 DB					

Running on the side					
Date of Entry: 10/06/2021					
② Providing tack Coat (PS ₁)					
as per S ₁					
8 No x 30.00 x 3.75 = 900.00 m ²					
1 No x 10.00 x 3.75 = 37.50 m ²					
					937.50 m ²
③ P/L Mix Seal Surface					
20 mm thick type F ₃					
as per S ₁					
Qty vide Item no ② Page					
no ⑥ 937.50 m ²					
④ P/L masonry Bond					
as per S ₁					
3 No					

Continuation

Vibash
10/06/2021
DB

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF Cost					
Date of Entry: 10/06/2021					
(1) Providing & fixing of working Benchmarks — as per spec					
(2) Benchmarks —					
Qty vide TMB Page no (2)					
item no (2) (a) — 0.500 km					
(a) 4015.44/km					2007.00
(3) Reference pillars —					
Qty vide TMB Page no (2)					
item no (2) (b) — 0.500 km					
(b) 1845.98/km					
					322.00
(4) Plu clearing and grubbing Road bank — as per spec					
Qty vide TMB Page no (1)					
item no (1) — 0.100 hect					
(a) 52970.33/hect					
					5297.00
(5) Plu excavation for Roadway in soil using — as per spec					
Qty vide TMB Page no (2)					
item no (3) — 45.00 m ³					
(a) 75.57/m ³					
					3400.00

Continuation

Co-11626-00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = 11626.00
(4) Providing of embankment (5) of width material obtained — as per spec — 100 m lead					
Qty vide TMS Page no (3)					
item no (1) (a) - 128.24 m ³					
(a) 190.57/m ³					= 33967.00
(5) Pl of embankment (6) with material — as per spec — 100 m lead					
Qty vide TMS Page no (3)					
item no (a) (b) - 267.36 m ³					
(a) 152.15/m ³					= 40678.00
(6) Pl construction of (8) hsb for 1 — as per spec					
Qty vide TMS Page no					
(4) item no (1) - 137.68 m ³					
(a) 2992.90/m ³					= 412062.00
(2) Pl wbm for (9) — as per spec					
Qty vide TMS Page no (5)					
item no (1) - 70.312 m ³					
(a) 3716.09/m ³					= 261285.00

Continuation

Cv = 759618.00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = 759618 = 00
(8/10) Plu and apply					
(SS) — as per spec					
Qty vide TMS Page no (6)					
item no (1) — 937.50 m ²					
@ 48.74/m ²					40068 = 00
(9/11) Plu and apply					
Jack Coat (RS) — as					
per spec					
Qty vide TMS Page no (6)					
item no (1) — 937.50 m ²					
@ 14.63/m ²					
					13715 = 00
(10/12) Plu and laying of					
Chl. surfacing 20 mm					
as per spec					
Qty vide TMS Page no (6)					
item no (2) — 937.50 m ²					
@ 214.80/m ²					
					201375 = 00
(11/13) Plu h.s.B & S — as					
per spec					
Qty vide TMS Page					
no (4) Item no (2)					
— 26.62 m ³					
@ 2992.90/m ³					
					79670 = 00

Continuation

Cp = 1094446 = 00

Continuation