

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st on A/c Bill
Name of work - Construction of Road & CD					
work with five year maintenance of Sekhouna					
to Marpa Kothi under MR 3004 (New					
maintenance policy 2018)					
Name of Agency - Uttar Bihar construction					
Company pro - Sanjay Kumar At - Sports					
Club Road Chhatani Motihari					
Dist - East Champaran					
Construction cost - Rs 8895322.00					
Agreement No - 23 M.B.D. / 2019-20					
Date of work started - 15-02-2020					
Time of Completion - 14-11-2020					
Construction of RCC Box culvert					
1x 2.0m x 2.0m (Top width 6.0m)					
at Ch - 3rd Km					
① E/W in Excavation for structure					
----- all complete					
Raft	1x	2.50x	6.0x	0.830	12.45m ³
				0.100	1.50m ³
Cutoff wall	2x	3.50x	0.550x	0.100	4.24m ³
				1.10	0.39m ³
Return wall	4x	3.0x	0.300x	1.10	3.96m ³
pitching (up)	1x	3.0x	3.50x	0.900	9.45m ³
D/S	1x	6.0x	3.50x	0.900	18.90m ³

Continuation

34
49.0m³

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.Rs 7046295=00
(26) P&E of Retro-Reflective					
cautionary mandatories					
informatory sign					
all complete					
Vide TMB item (26) PN - 26					
(i) 600 mm Equilateral Triangle					
15.0	24 Nos @ Rs	3527	= 53/each	B	84661=00
(ii) 600 mm Circular					
16.0	24 Nos @ Rs	4841	= 56/each	B	116197=00
(iii) 600 mm x 450 mm Rectangular					
17.0	14 Nos @ Rs	4133	= 92/each	B	57875=00
(27) Planting of trees by the					
20.0					

road side	--all complete				
107 Nos @ Rs	819	= 92/each	B	87731=00	
(28) providing & laying of hot					
21.0	applied thermoplastic compound				
2.5 mm thick	--all complete				
Vide TMB item (28) PH - 27					
640.0 m ² @ Rs	742	= 79/m ²	B	475386=00	
			B	7868145=00	
Add 1.0% LABOUR LESS			B	78681=00	
Add 12.0% GST			B	944177=00	
			B	8891003=00	
less 0.01 % 95 per Agreement			B	889=00	
			B	8890114=00	
less previous bill PN - 27			B	4445000=00	
			B	4445114=00	

19.03.2021
JE

Continuation
20/3/21
AJ

Signature
22/3/21